

PMGSY INSPECTION REPORT

- 1) Date of Inspection :- 07-07-2014
- 2) Details of Location :- i) Village –Mustem
ii) Block – Thadlaskein
iii) District – West Jaintia Hills
- 3) Name of the Scheme :- PMGSY
- 4) Year of Sanctioned :- 2013
- 5) Amount Sanctioned :-Rs. 292.17 Lakhs
- 6) Amount Utilized :-Rs. 45.91 Lakhs
- 7) Maintenance Cost :-N.A.
- 8) Date of commencement of the work :- November, 2013
- 9) Date of Completion :- Work in progress
- 10) Physical progress of the work till date :- 30% completed
- 11) Name of executing agency :- E.E .PWD(R)
DPIU PMGSY,Jaintia Hills District.
- 12) Whether there is any revised estimate :- Nil
- 13) The Quality of construction of the road and side drain is good.
- 14) The length of the motorable road connecting from Mustem to Iongnoh village is 3.00 KM.



15) Width of the road :- 3 metres.

16) Observation :- The inspection team found that this is an incomplete existing road. On enquiry to whom this road actually belongs to? The A.E. i/c informed that the same is a State PWD road but the work has been abandoned a few years back. He further informed that now the said road has been taken over by PMGSY cell to complete the remaining works viz. construction of bridges, cross drainage, black topping etc. No Sign Board was erected at the site.

17) Suggestions:-The A.E. i/c was advised to erect a Sign Board at the site and also to indicate the amount sanctioned/utilised, date of commencement/ completion of the work etc.

PMGSY INSPECTION REPORT

1. Date of Inspection :- 07-07-2014
2. Details of Location :- i) Village – Moosakhia
ii) Block – Amlarem
iii) District – West Jaintia Hills
3. Name of the Scheme :- PMGSY.
4. Year of Sanctioned :- June, 2009
5. Amount Sanctioned :-Rs.275.18 Lakhs
6. Amount Utilized :-Rs.270.22 Lakhs
7. Five years of Maintenance Cost :-N.A
8. Date of commencement of the work :- June, 2009
9. Date of Completion :- March, 2012
10. Physical progress of the work till date :- Completed
11. Name of executing agency :- EE, PWD(R) DPIU,
PMGSY,Jaintia Hills District.
12. Whether there is any revised estimate :- NIL
13. The Quality of construction of the road and side drain:- Good
14. Earth cutting of the road and construction of side drain :- Good
15. The length of the motorable road connecting from
DAJ to Moosakhia village is 4.1 KM
16. Width of the road :- 3 metres.



17. Observations :- The Inspection Team found that the construction of the road is completed, Black topping has been done and the quality of work is good but no Sign Board was erected at the site.

18. Suggestions:- The A.E. i/c was advised to erect a sign Board at the site and also to indicate the amount sanctioned /utilized, date of commencement/ completion of the road etc.



PMGSY INSPECTION REPORT

- 1) Date of Inspection :- 07-07-2014
- 2) Details of Location :- i) Village –Nonglatem
ii) Block – Thadlaskein
iii) District – West Jaintia Hills
- 3) Name of the Scheme :- PMGSY.
- 4) Year of Sanctioned :- N.A
- 5) Amount Sanctioned :- Rs. 187.19 Lakhs
- 6) Amount Utilized :- Rs. 185.84 Lakhs
- 7) Five years of Maintenance Cost :- Rs. 3.671 Lakhs
- 8) Date of commencement of the work :- June, 2009
- 9) Date of Completion:- March, 2012
- 10) Physical progress of the work till date :- Completed
- 11) Name of executing agency :- E.E. PWD(Rd) DPIU, PMGSY,Jaintia Hills District
- 12) Whether there is any revised estimate :- NIL
- 13) The Quality of construction of the road and side drain:-Satisfactory
- 14) Earth cutting of the road and construction of side drain :- Good



15) The length of the motorable road connecting from Nonglatem to Remain village is 4.00 KM.

16) Width of the road :- 3 metres.

CULVERT

17) Observations :- The inspection team found that construction of the road is completed but Black Topping of the same is yet to be done. On enquiry when will the road be Black Topped, the A.E. informed that Tender has been called and work have been allotted. No sign board was erected at the site.



18) Suggestions:- The A.E. i/c was advised to erect a sign board at the site and also to indicate the amount sanctioned/utilised, date of commencement / completion of the work etc. on it.