


Queries	Response
Click on the button to record the GPS location	25.467831666666665 90.24556833333332 220.3 10.199999809265137
Profile & Demography	
State	Meghalaya
Select the District	West Garo Hills
Select the Block	Gambegre
Select the Village	Agin Darengre
Details	
Name of the Scheme	Construction of CC Culvert at Agin Darengre
Name of the MP	Shri. Conrad K Sangma
Year recommended	01-Jan-2017
Amount of sanction by the DC	500000
Date of sanction by the DC	03-Jul-2017
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	300000
Date 1st Installment	21-Jul-2017
Amount 2nd Installment	125000
Date 2nd Installment	12-Mar-2018
Amount 3rd Installment	75000
Date 3rd Installment	09-Jul-2019
Delay in Fund Release	No

Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	500000
Date of commencement/starting of the work	23-Aug-2017
Date of completion/Expected date of completion	29-Jul-2019
Status of the work	Completed
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	AginDarenggre Development Committee
Whether signboard erected or not:	Yes
Date of submission of UC: 1st installment :-	13-Dec-2017
Date of submission of UC: 2nd installment :-	27-Jun-2018
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	Benefitted the villages in connectivity from village to another villages.

Findings/Observation:	<p>1.it was found that the Construction of CC Culvert is Completed and Satisfactory.</p> <p>2. It is Constructed with usage of good quality materials.</p> <p>3. It's Dimension:- Culvert: Span = 1.70m Width= 5.50m Slab Culvert thickness= 220mm Wingwall : Length = 21.4m Height= 1.20m Guard wall: (33*30*70)cm</p>
Quality of work:	Good
Please take a picture	

Queries	Response
Click on the button to record the GPS location	25.441678333333336 90.23026999999999 253.8 12.600000381469727
Profile & Demography	
State	Meghalaya
Select the District	West Garo Hills
Select the Block	Gambegre
Select the Village	Rongramgre
Details	
Name of the Scheme	Construction of Road from Rongramgre to Songmandagre
Name of the MP	Shri.Conrad K Sangma
Year recommended	01-Jan-2017
Amount of sanction by the DC	500000
Date of sanction by the DC	17-Oct-2017
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	300000
Date 1st Installment	17-Oct-2017
Amount 2nd Installment	125000
Date 2nd Installment	17-Apr-2018
Amount 3rd Installment	75000
Date 3rd Installment	09-Jul-2019
Delay in Fund Release	No

Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	500000
Date of commencement/starting of the work	15-Nov-2017
Date of completion/Expected date of completion	09-Aug-2019
Status of the work	Completed
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	Songmandagre Development Committee
Whether signboard erected or not:	No
Date of submission of UC: 1st installment :-	11-Apr-2018
Date of submission of UC: 2nd installment :-	20-Jun-2018
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	connectivity from village to another villages.


Findings/Observation:	<p>1. It was found that the Construction of road is completed.</p> <p>2. It is Constructed with usage of good quality materials.</p> <p>3. It was informed by the Junior Engineer that the Scheme is in convergence with Megha LAMP in which the Earthwork cutting, filling, levelling was executed from MP scheme and the Plastic Cell Technology of about 1km was laid from Megha LAMP.</p> <p>4. It is also informed by the Junior Engineer that the Scheme is in convergence with MGNREGs laying of 500meters Cement Concrete road including CC slab Culvert.</p> <p>5. The Junior Engineer has been advised to inform the committee to erect a plaque as per MPLADS guidelines.</p> <p>6. Dimension: Total Length: 1.5km Formation width: 6m carriage way width: 3m</p>
Quality of work:	Good

Please take a picture




Queries	Response
Click on the button to record the GPS location	25.377164999999998 90.12940833333332 108.1 13.0
Profile & Demography	
State	Meghalaya
Select the District	West Garo Hills
Select the Block	Gambegre
Select the Village	Sandagre
Details	
Name of the Scheme	Earthwork for Road Construction from Dimagre to Sandagre
Name of the MP	Shri.Conrad K Sangma
Year recommended	01-Jan-2017
Amount of sanction by the DC	400000
Date of sanction by the DC	08-May-2017
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	240000
Date 1st Installment	08-May-2017
Amount 2nd Installment	100000
Date 2nd Installment	11-Oct-2019
Amount 3rd Installment	60000
Date 3rd Installment	04-Dec-2019
Delay in Fund Release	No

Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	400000
Date of commencement/starting of the work	23-Aug-2017
Date of completion/Expected date of completion	29-Jan-2020
Status of the work	Completed
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	Dimagre Development Committee
Whether signboard erected or not:	No
Date of submission of UC: 1st installment :-	03-Oct-2019
Date of submission of UC: 2nd installment :-	02-Dec-2019
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	Connectivity from village to another villages

Findings/Observation:	<p>1.It was found that the Construction of road is completed.</p> <p>2. It was informed by the Junior Engineer that the work execute are earthwork cutting, filling, levelling.</p> <p>3. The Junior Engineer has also been advised to inform the committee to erect a plaque as per MPLADS guidelines.</p> <p>4.Dimension: Total Length: 3km Formation width:4m</p>
Quality of work:	Good
Please take a picture	

Queries	Response
Click on the button to record the GPS location	25.4731 90.09952666666668 -9.3000000000000004 14.600000381469727
Profile & Demography	
State	Meghalaya
Select the District	West Garo Hills
Select the Block	Gambegre
Select the Village	Churabudigre
Details	
Name of the Scheme	Construction of Construction of suspension footpath bridge
Name of the MP	Shri.Conrad K Sangma
Year recommended	01-Jan-2017
Amount of sanction by the DC	500000
Date of sanction by the DC	26-Jul-2017
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	300000
Date 1st Installment	26-Jul-2017
Amount 2nd Installment	125000
Date 2nd Installment	12-Mar-2018
Amount 3rd Installment	75000
Date 3rd Installment	09-Jul-2019
Delay in Fund Release	No

Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	500000
Date of commencement/starting of the work	26-Jul-2017
Date of completion/Expected date of completion	09-Aug-2019
Status of the work	On-Going
Delay in completion of work	Yes
Reason for delay in completion of works	Others
Please mention the other reasons for the delay in work	Insufficient fund
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	Churabudigre Development Committee
Whether signboard erected or not:	No
Date of submission of UC: 1st installment :-	13-Dec-2017
Date of submission of UC: 2nd installment :-	12-Mar-2018
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	
Impact of the scheme:	Connectivity

Findings/Observation:	<p>1. It was found that the Construction of Suspension footpath bridge is not yet completed.</p> <p>2. it was observed that there is onside of supported pillar is erected and the others side of the river banks is not yet started.</p> <p>3. The Junior Engineer has been advised to inform the committee to sort out for additional fund for completion of the scheme.</p>
Quality of work:	Good
Please take a picture	

Queries	Response
Click on the button to record the GPS location	25.361966666666664 90.06708666666667 156.6 13.399999618530273
Profile & Demography	
State	Meghalaya
Select the District	West Garo Hills
Select the Block	Gambegre
Select the Village	Chenggapara
Details	
Name of the Scheme	Additional Fund for completion of Disabled Office Building at Chenggapara
Name of the MP	Shri.Conrad K Sangma
Year recommended	01-Jan-2017
Amount of sanction by the DC	300000
Date of sanction by the DC	12-Mar-2018
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	180000
Date 1st Installment	12-Mar-2018
Amount 2nd Installment	75000
Date 2nd Installment	09-Jul-2019
Amount 3rd Installment	45000
Date 3rd Installment	04-Dec-2019

Delay in Fund Release	No
Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	300000
Date of commencement/starting of the work	14-Mar-2018
Date of completion/Expected date of completion	05-Dec-2022
Status of the work	Completed
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	Chenggapara
Whether signboard erected or not:	Yes
Date of submission of UC: 1st installment :-	14-Sep-2018
Date of submission of UC: 2nd installment :-	02-Dec-2019
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	Benefitted the Chenggapara Village

Findings/Observation:	<p>1. It was found that the Construction of the Disabled Office Building is completed and Satisfactory.</p> <p>2. It was constructed with usage of good quality materials.</p> <p>3. It was observed that the building is covered with CGI Sheet roof with wooden truss.</p> <p>4. It's Dimension: Plinth area: 48sqm. Plinth height: 13inches. 2nos of door: (33*69)inches 3nis of windows: (36*41)inches.</p>
Quality of work:	Satisfactory
Please take a picture	