

MGNREGS

1. Scheme :- Construction of RCC culvert of 4 meters span
2. Date of inspection :- 01-12-2017
3. Village:- Latigre
4. Block:- Betasing C&RD Block
5. Amount sanctioned :- Rs.8,97,000 lakhs
6. Year of sanctioned :- 2016-17
7. Date of commencement of the work:- 14-02-2017
8. Date of completion :- NA
9. Expenditure incurred :-
 - i. Wages :- = Rs. 4,38,048 lakhs
 - ii. Cost of materials: = Rs.3,55,350 lakhs
 - Total = Rs.7,93,398 lakhs
10. No. of labourers :- 76
11. No. of Mandays:- 2592
12. Implementing agency: Betasing C&RD Block
13. Total Length of the Culvert:- 3.60 mts
14. Width of the Culvert:- 1.60 mts
15. Status of the work :- Completed
16. Quality of the work :- Good
17. Observation/findings:- It was observed that construction of RCC culvert is completed and the quality of work is good.



RCC Culvert



MGNREGS.

1. Scheme :- Piggery Shed 4 nos.
2. Date of inspection :- 01-12-2017
3. Village:- Okkapara
4. Block:- Betasing C&RD Block
5. Amount sanctioned :- Rs.7,77,000 lakhs
6. Year of sanctioned :- 2016-17
7. Date of commencement of the work:- 27-12-2016
8. Date of completion :- NA
9. Expenditure incurred :-
 - i. Wages :- = Rs. 4,78,777 lakhs
 - ii. Cost of materials: = Rs. 2,94,940 lakhsTotal = Rs.7,73,717 lakhs
10. No. of labourers :- 96
11. No. of Mandays:- 2880
12. Implementing agency: MGNREGA, Betasing C&RD Block
13. Total Length of the Piggery Shed:- 6 mts
14. Width of the Piggery Shed:-3 meters
15. Status of the work :- 100% completed
16. Quality of the work :- Good
17. Observation/findings:- It was observed that construction of Piggery Shed is completed and well constructed.



Piggery Shed with two partitions



MGNREGS

1. Scheme :-Construction of a Village link road.
2. Date of inspection :- 01-12-2017
3. Name of Inspecting Officers: Shri M. C Khonglah, Asstt Research Officer, Shri B.R Marak, Asstt Research Officer, accompanied by Shri Rakesh Sangma, APO, Kum. Tesil Ch. Marak, TechnicalAsstt and Kum. NaomeSangma, Technical Asstt.
4. Village:- Samatigaon
5. Block:- BetasingC&RD Block
6. Amount sanctioned :- Rs.6,18,060 lakhs
7. Year of sanctioned :- 2016-17
8. Date of commencement of the work:- 18-10-2016
9. Date of completion :- NA
10. Expenditure incurred :-
 - i. Wages :- = Rs. 6,15,160 lakhs
 - ii. Cost of materials: = Rs. 2,000 lakhsTotal = Rs. 6,17,160 lakhs
11. No. of labourers :- 104
12. No. of Mandays:- 3640
12. Implementing agency: MGNREGA, Betasing C&RD Block
13. Total Length of the Culvert:-3 km
14. Width of the Culvert:-3.5 meters
15. Status of the work :- Completed
16. Quality of the work :-Good
17. Observation/findings:-It was observed that constructionof the village link roadis completed and the quality of materials and workmanship is found to be good.



A Village link road



Sign Board showing the details of the project