


CONSTRUCTION OF COMMUNITY HALL AT SAMITAGAON



Date of Inspection:	1 st December 2017	
Team of inspection officers:	Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer	
Accompanied by:	Shri R. Marak, Additional Programme Officer, Betasing C&RD Block	
Name of the Scheme:	Construction of Community Hall at Samitagaon	
Name of the MP:	Shri Conrad K. Sangma, MP(LS)	
Year recommended/sanctioned:	2015-16	
Amount & Date of sanctioned by the DC:	Rs. 3,00,000/- sanctioned on 17 th May 2017.	
Reason for delay in sanction, if any:	Nil	
Date of release of fund:		
1 st instalment :-	13 th June 2017.	
2 nd instalment :-	-----	
3 rd instalment :-	-----	
Reason for delay in release of fund, if any:	Nil	
Amount utilized:	Rs. 1,80,000/-	
Date of commencement/starting of the work:	14 th June 2017	
Date of completion/Expected date of completion:	Ongoing	
Status of the work:	60% Work in progress	
Cause/Reason for delay in sanction/completion of works:	Nil	
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.	
Name of executing agency:	The work is executed by the District Rural Development Agency, Ampati	
Whether signboard erected or not:	No	
Date of submission of UC:		
1 st Instalment:	Submitted to BDO, Betasing C&RD Block on 24 th November 2017.	
2 nd Instalment:	-----	
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	-----	
Impact of the Scheme:	Benefit for the Locality for conducting various awareness programmes, Public meeting, competitions.etc	
Findings/Observations:	<ol style="list-style-type: none"> During inspection the team found that the construction of the Community hall is 60% completed. The remaining works are plastering of walls, fixing of doors, glass pane and roofing. It was informed by VDC to release the Second instalment for completion of the Scheme. Its dimension: Plinth area: L=5.5m and B=3.7m----Plinth Height=50cm. Windows (5nos): W=90cm and H=120cm. Chowkat: (12*7*490) cm. Ventilation (4nos): Height=30cm and width=60cm. The Village Development Council has been advised to erect a plaque with full complete details of the scheme, that is, the name of work, the name of MP, the amount sanctioned with year, the date of commencement and the date of completion. 	

CONSTRUCTION OF SECONDARY SCHOOL BUILDING AT OKKAPARA



Date of Inspection:	1 st December 2017.	
Team of inspection officers:	Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer	
Accompanied by:	Shri R. Marak, Additional Programme Officer, Betasing C&RD Block	
Name of the Scheme:	Construction of Secondary School Building at Okkapara	
Name of the MP:	Smt. W. Syiem, MP(RS)	
Year recommended/sanctioned:	2015-16	
Amount & Date of sanctioned by the DC:	Rs. 50,00,000/- sanctioned on 16 th February 2016.	
Reason for delay in sanction, if any:	Nil	
Date of release of fund:		
1 st instalment :-	-----.	
2 nd instalment :-	23 rd February 2017.	
3 rd instalment :-	5 th July 2017.	
Reason for delay in release of fund, if any:	Nil	
Amount utilized:	Rs. 50,00,000/-	
Date of commencement/starting of the work:	17 th February 2016.	
Date of completion/Expected date of completion:	6 th July 2017.	
Status of the work:	Completed	
Cause/Reason for delay in sanction/completion of works:	Nil	
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.	
Name of executing agency:	The work is executed by the District Rural Development Agency, Ampati	
Whether signboard erected or not:		
Date of submission of UC:		
1 st Instalment:	Submitted to BDO, Betasing C&RD Block on 10 th February 2017.	
2 nd Instalment:	Submitted to BDO, Betasing C&RD Block on 21 st June 2017.	
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes	
Impact of the Scheme:	Improvement of school building has a positive impact on the students and community, high academic standards, teacher motivation and higher student achievements.	
Findings/Observations:	<ol style="list-style-type: none"> 1. During inspection the team found out that the construction of the School building is completed and satisfactory. 2. It was constructed with good quality materials. 3. The construction of School building consist of 2(two) Classrooms; 1 (one) Teacher's room. 4. Its dimension: Plinth area: L=26m and B=7.50m ***2 (two) Classroom: Area: L=7.3m and B=6.6m----Veranda: L=26m and B=2.10m. Door: H=2m and B=1.10m-----Windows (4nos): H=1.2m and B=90cm Vent1 (2nos)→ L=1.5m and H=50cm----Vent2 (3nos)→ L=1.2m and H=50cm. *** Teacher's room: L=7.3m and B=6.2m----Door: H=2m and B=1.10m. Window1→ H=120cm and B=90cm and window2→ H=1.80m and B=1.50m. Vent1 (4nos) →L=1.20m and H=50cm, Vent2 (3nos) → L=1.50m and H=50cm. Column size=(35*50)cm----- Staircase: Thread=25cm and Riser=15cm. Staircase Railing: L=6.4m and H=90cm-----Landing: L=3.40m and B=2m. Gate: L=3.30m and H=3.40m-----Store room: L=3.40m, B=2m and H=1.50m. 5. The School Managing Committee has been advised to make a correction on the plaque with full complete details of the scheme, mentioning the name of work, the name of MP, the amount sanctioned with year, the date of commencement and the date of completion of work. 	

CONSTRUCTION OF RETAINING WALL AT SATIRAM KIDS CORNER ENGLISH SCHOOL



Date of Inspection:	1 st December 2017
Team of inspection officers:	Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer
Accompanied by:	Shri R. Marak, Additional Programme Officer, Betasing C&RD Block
Name of the Scheme:	Construction of Retaining Wall at Satiram Kids Corner English School
Name of the MP:	Shri P.A. Sangma, MP(LS)
Year recommended/sanctioned:	2015-16
Amount & Date of sanctioned by the DC:	Rs. 3,50,000/- sanctioned on 18 th May 2016.
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :- 3 rd instalment :-	9 th August 2016. 21 st October 2016. 18 th April 2017.
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 3,50,000/-
Date of commencement/starting of the work:	10 th August 2016.
Date of completion/Expected date of completion:	19 th April 2017.
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.
Name of executing agency:	The work is executed by the District Rural Development Agency, Ampati
Whether signboard erected or not:	No.
Date of submission of UC: 1 st Instalment: 2 nd Instalment:	Submitted to BDO, Betasing C&RD Block on 20 th September 2016. Submitted to BDO, Betasing C&RD Block on 7 th March 2017.
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the Scheme:	Benefit for the School.
Findings/Observations:	<ol style="list-style-type: none"> 1. The inspection team found out that the construction of the Retaining wall is completed. 2. It was constructed with good quality materials and good workmanship. 3. It was informed that Rs. 50,000/- had been contributed from the Village Development Council funds for completion of the scheme. 4. Its dimension: L=20.5m, H=2.50m and breadth=60cm 5. The Member of VDC have been advised to erect a plaque with full complete details of the scheme mentioning, the name of work, the name of MP, the amount sanctioned with year, the date of commencement and the date of completion of work.

Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-
Shri R.M.G. Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-
Shri L.L.L. Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-