

**CONSTRUCTION OF ECO-FRIENDLY CREMATORIUM AT TUBERKMAI
SHNONG UNDER KHLIEHRIAT C&RD BLOCK**

Date of inspection – 16th August, 2013

Team of inspection officers – Shri E.B. Lyngdoh, Assistant Director and Shri S. Sungoh, Assistant Research Officer accompanied by Shri D.B. Mawroh, Assistant Engineer, Khliehriat Block, Smti. Lily Merry Siangshai, Junior Engineer, Khliehriat Block and Shri H. Lyngdoh, Gramsevak, Khliehriat Block.

Name of the Scheme – Construction of Eco-Friendly Crematorium at Tuberkmaishnong.

Name of the MP – Shri V.H. Pala, MP (Lok Sabha)

Year recommended – 2012-2013

Amount sanctioned – Rs. 7,00,000/- (Seven lakhs)
sanctioned on 5.12.2012.



Date of release of fund : 1st installment amounting to Rs. 3,50,000/- released on 5.12.2012

Amount utilized – Rs. 3,50,000/-

Date of commencement/starting of the work – 6.12.2012

Date of completion/Expected date of completion:- 2.12.2013.

Status of the work – Work in progress (50%)

Whether inspection carried out from Block/DCs Office –
Yes, at regular intervals from Block Office.

Name of executing agency – The work is executed by the
Local Committee, Sein Raij Tuberkmaishnong.

Whether signboard erected or not – No.

Date of submission of U.C: Utilization Certificate has not
yet been submitted to the office of the Block Development
Officer, Khliehriat.



Completion Report/Certificate submitted to BDO/DC or not – No.

Findings/Observations:-

- (i) The inspection team found that the 1st installment has been received by the Local Committee amounting to Rs. 3,50,000/- (Three lakh and fifty thousand) but more funds has been spent from the village committee for construction of the crematorium due to the less sanctioned amount available under MPLADS. The Secretary, Local Committee has informed that the work was stopped because the labourers have shifted to Mutong village for completion the Crematorium there.
- (ii) The Assistant Engineer, Khliehriat Block has been advised to inform the Secretary, Local Committee to erect a signboard indicating the name of the Scheme, name of MP, date of sanction, amount sanctioned after the construction is completed.

**CONSTRUCTION OF COMMUNITY HALL AT RYMBAI UNDER KHLIEHRIAT
C&RD BLOCK**

Date of inspection – 16th August, 2013

Team of inspection officers – Shri E.B. Lyngdoh, Assistant Director and Shri S. Sungoh, Assistant Research Officer accompanied by Shri D.B. Mawroh, Assistant Engineer, Khliehriat Block, Smti. Lily Merry Siangshai, Junior Engineer, Khliehriat Block and Shri H. Lyngdoh, Gramsevak, Khliehriat Block.

Name of the Scheme – Construction of Community Hall at Rymbai.

Name of the MP – Shri V.H. Pala, MP (Lok Sabha)

Year recommended – 2012-2013

Amount sanctioned – Rs. 4,00,000/- (Four lakhs) sanctioned on 24.05.2013.

Date of release of fund : 1st installment amounting to Rs. 2,00,000/- released on 30.05.2013

Amount utilized – Rs. 2,00,000/-

Date of commencement/starting of the work – 25.05.2013

Date of completion/Expected date of completion:- 24.05.2014.

Status of the work – Work in progress (10%)

Whether inspection carried out from Block/DCs Office – Yes, at regular intervals from Block Office.

Name of executing agency – The work is executed by the Local Committee of Rymbai Village

Whether signboard erected or not – No.

Date of submission of U.C: Utilization Certificate has not yet been submitted to the office of the Block Development Officer, Khliehriat.

Completion Report/Certificate submitted to BDO/DC or not – No.



Findings/Observations:-

- (i) The inspection team found that the work has just been started because the construction was on the site of the old Committee Hall that was dismantled since the structure had developed cracks.
- (ii) The members of the Committee were advised to speed up the work.
- (iii) The Assistant Engineer, Khliehriat Block has been advised to inform the Secretary, Local Committee to erect a signboard indicating the name of the Scheme, name of MP, date of sanction, amount sanctioned after the construction is completed.

**CONSTRUCTION OF FOOTBALL GROUND AT IAW PYNSIN, RYMBAI UNDER
KHLIEHRIAT C&RD BLOCK**

Date of inspection – 16th August, 2013

Team of inspection officers – Shri E.B. Lyngdoh, Assistant Director and Shri S. Sungoh, Assistant Research Officer accompanied by Shri D.B. Mawroh, Assistant Engineer, Khliehriat Block, Smti. Lily Merry Siangshai, Junior Engineer, Khliehriat Block and Shri H. Lyngdoh, Gramsevak, Khliehriat Block.

Name of the Scheme – Construction of Football Ground at Iaw Pynsin, Rymbai.

Name of the MP – Shri V.H. Pala, MP (Lok Sabha)

Year recommended – 2012-2013

Amount sanctioned – Rs. 6,00,000/- (Four lakhs)
sanctioned on 24.05.2013.

Date of release of fund : 1st installment amounting to Rs. 3,00,000/- released on 30.05.2013

Amount utilized – Rs. 3,00,000/-

Date of commencement/starting of the work – 25.05.2013

Date of completion/Expected date of completion:- 24.05.2014.

Status of the work – Work in progress.

Whether inspection carried out from Block/DCs Office –
Yes, at regular intervals from Block Office.

Name of executing agency – The work is executed by the
Local Committee of Rymbai
Village.

Whether signboard erected or not – No.

Date of submission of U.C: Utilization Certificate of 1st
installment has not yet been submitted to the office of the Block Development Officer,
Khliehriat.

Completion Report/Certificate submitted to BDO/DC or not – No.



Findings/Observations:-

- (i) The Secretary, Local Committee has informed that the plot of land for construction of Football Ground was donated by the Rymbai Village Committee. He then informed that 2 (two) JCB Machines at the rate of Rs.1800/- per hour and 1 (one) 200 JCB Machine at the rate of Rs. 2500/- per hour was used for construction of the Football Ground.
- (ii) The inspection team found that 60% of work has been done for construction of Football Ground.
- (iii) The Assistant Engineer, Khliehriat Block has been advised to inform the Secretary, Local Committee to erect a signboard indicating the name of the Scheme, name of MP, date of sanction, amount sanctioned after the construction of Football Ground is completed.

**CONSTRUCTION OF APPROACH ROAD FROM N.H. – 44 TO WATER TANK AT
BYNDIHATI VILLAGE UNDER KHLIEHRIAT C&RD BLOCK**

Date of inspection – 16th August, 2013

Team of inspection officers – Shri E.B. Lyngdoh, Assistant Director and Shri S. Sungoh, Assistant Research Officer accompanied by Shri D.B. Mawroh, Assistant Engineer, Khliehriat Block, Smti. Lily Merry Siangshai, Junior Engineer, Khliehriat Block and Shri H. Lyngdoh, Gramsevak, Khliehriat Block.

Name of the Scheme – Construction of approach road from N.H. – 44 to Water Tank at Byndihati village, Khliehriat.

Name of the MP – Shri V.H. Pala, MP (Lok Sabha)

Year recommended – 2012-2013.

Amount sanctioned – Rs. 30,00,000/- (Thirty lakhs) sanctioned on 17.04.2013.

Date of release of fund : 1st installment amounting to Rs. 10,00,000/- released on 18.04.2013.

Amount utilized – Rs. 10,00,000/-

Date of commencement/starting of the work – 17.04.2013

Date of completion/Expected date of completion:- 22.01.2014.

Status of the work – Work in progress (50%)

Whether inspection carried out from Block/DCs Office – Yes, at regular intervals from Block Office.

Name of executing agency – The work is executed by the Local Committee of Byndihati Village Committee.

Whether signboard erected or not – No.

Date of submission of U.C: Utilization Certificate of 1st installment has not yet been submitted to the office of the Block Development Officer, Khliehriat.

Completion Report/Certificate submitted to BDO/DC or not – No.



Findings/Observations:-

- (i) The inspection team found that the approach road was constructed for carrying materials from the Highway to the site where the Water Tank of Byndihati village was constructed.
- (ii) The Secretary, Local Committee has informed that the construction of road was done by JCB Machine but now the work was stopped due to rainy season. He then informed that the sanctioned amount to Rs 10,00,000/- has already spent for the earth cutting of the road.
- (iii) The Secretary, Local Committee has been advised to submit the Utilization Certificate of 1st installment to the Block Office at the earliest.
- (iv) The Assistant Engineer, Khliehriat Block has been advised to inform the Secretary, Local Committee to erect a signboard indicating the name of the Scheme, name of MP, date of sanction, amount sanctioned after the construction is completed.

**FENCING OF COLLEGE COMPOUND OF JAINTIA EASTERN COLLEGE,
KHLIEHRIAT UNDER KHLIEHRIAT C&RD BLOCK**

Date of inspection – 16th August, 2013

Team of inspection officers – Shri E.B. Lyngdoh, Assistant Director and Shri S. Sungoh, Assistant Research Officer accompanied by Shri D.B. Mawroh, Assistant Engineer, Khliehriat Block, Smti. Lily Merry Siangshai, Junior Engineer, Khliehriat Block and Shri H. Lyngdoh, Gramsevak, Khliehriat Block.

Name of the Scheme – Fencing of College Compound of Jaintia Eastern College, Khliehriat.

Name of the MP – Shri V.H. Pala, MP (Lok Sabha)

Year recommended – 2012-2013.

Amount sanctioned – Rs. 7,00,000/- (Seven lakhs) sanctioned on 8.03.2013.

Date of release of fund : 1st installment amounting to Rs. 3,50,000/- released on 26.03.2013.

Amount utilized – Rs. 3,50,000/-

Date of commencement/starting of the work – 9.03.2013.

Date of completion/Expected date of completion:-
28.02.2014.

Status of the work – Work in progress (50%)

Whether inspection carried out from Block/DCs Office –
Yes, at regular intervals from Block Office.

Name of executing agency – The work is executed by the Managing Committee of Jaintia Eastern College, Khliehriat.

Whether signboard erected or not – No.

Date of submission of U.C: Utilization Certificate of 1st installment only has been submitted to the office of the Block Development Officer, Khliehriat on 27.08.2013.

Completion Report/Certificate submitted to BDO/DC or not
– No.



Findings/Observations:-

- (i) The inspection team found that the fencing is being done all around the College Compound.
- (ii) It was found that the work is satisfactory.
- (iii) The Lecturer has been advised to inform the Secretary, Managing Committee to erect the signboard mentioning the name of the scheme, name of MP, amount sanctioned, year of sanction, etc after completion of the work.
- (iv) The Lecturer was also advised to inform the Committee to move to the office of the BDO, Khliehriat so that release of 2nd installment can be made.

CONSTRUCTION OF ECO-FRIENDLY CREMATORIUM AT WAPUNG SHNONG **UNDER KHLIEHRIAT C&RD BLOCK**

Date of inspection – 16th August, 2013

Team of inspection officers – Shri E.B. Lyngdoh, Assistant Director and Shri S. Sungoh, Assistant Research Officer accompanied by Shri D.B. Mawroh, Assistant Engineer, Khliehriat Block, Smti. Lily Merry Siangshai, Junior Engineer, Khliehriat Block and Shri H. Lyngdoh, Gramsevak, Khliehriat Block.

Name of the Scheme – Construction of Eco-Friendly Crematorium at Wapung Shnong.

Name of the MP – Shri V.H. Pala, MP (Lok Sabha)

Year recommended – 2011-2012

Amount sanctioned – Rs. 10,00,000/- (Ten lakh) sanctioned on 12.11.2013.

Date of release of fund : 1st installment released on 15.11.2012 and 2nd installment released on 6.06.2013.

Amount utilized – Rs. 8,95,000/-

Date of commencement/starting of the work – 14.11.2012

Date of completion/Expected date of completion:- 30.08.2013.

Status of the work – Work in progress (80%)

Whether inspection carried out from Block/DCs Office – Yes, at regular intervals from Block Office.

Name of executing agency – The work is executed by the Local Committee, Sein Raij Wapung Shnong.

Whether signboard erected or not – No.

Date of submission of U.C: Utilization Certificate of 1st installment only has been submitted to the office of the Block Development Officer, Khliehriat on 25.04.2013.

Completion Report/Certificate submitted to BDO/DC or not – No.



Findings/Observations:-

- (i) The Secretary, Local Committee had informed that the plan, drawing and labourers for construction of the crematorium was done by the Sein Raij, Jowai. He also informed that the work was stopped because the Fire Stones are yet to arrive.
- (ii) It was found that the construction of the Crematorium is good.
- (iii) The Assistant Engineer, Khliehriat Block has been advised to inform the Secretary, Local Committee to erect a signboard indicating the name of the Scheme, name of MP, date of sanction, amount sanctioned after the construction is completed.

CONSTRUCTION OF ECO-FRIENDLY CREMATORIUM AT PAMRA PAITHLU
UNDER KHLIEHRIAT C&RD BLOCK

Date of inspection – 16th August, 2013

Team of inspection officers – Shri E.B. Lyngdoh, Assistant Director and Shri S. Sungoh, Assistant Research Officer accompanied by Shri D.B. Mawroh, Assistant Engineer, Khliehriat Block, Smti. Lily Merry Siangshai, Junior Engineer, Khliehriat Block and Shri H. Lyngdoh, Gramsevak, Khliehriat Block.

Name of the Scheme – Construction of Eco-Friendly Crematorium at Pamra Paithlu.

Name of the MP – Shri V.H. Pala, MP (Lok Sabha)

Year recommended – 2011-2012

Amount sanctioned – Rs. 10,00,000/- (Ten lakh) sanctioned on 30.08.2012.

Date of release of fund : 1st installment amounting to Rs. 5,00,000/- released on 10.10.2012

Amount utilized – Rs. 5,00,000/-

Date of commencement/starting of the work – 1.09.2012

Date of completion/Expected date of completion:-
31.08.2013.

Status of the work – Work in progress .

Whether inspection carried out from Block/DCs Office –
Yes, at regular intervals from Block Office.

Name of executing agency – The work is executed by the Local Committee, Sein Raij Pamra Paithlu and Pamra Kmaishnong.

Whether signboard erected or not – No.

Date of submission of U.C: Utilization Certificate of 1st instalment has not yet been submitted to the office of the Block Development Officer, Khliehriat.

Completion Report/Certificate submitted to BDO/DC or not – No.



Findings/Observations:-

- (i) The Secretary, Local Committee has informed that the plot of land for construction of Crematorium was donated by the Village Committee of Pamra Paithlu and Pamra Kmaishnong. The plan and drawing for construction of the crematorium was done by the Sein Raji, Jowai. Only the Tata Tiscon rods were used for construction of the crematorium. He then informed that the labourers also were supplied from Sein Raji, Jowai.
- (ii) The inspection team found that 300 nos. of Fire stones to be used for the crematorium were already purchased from Rajasthan at the rate of Rs. 3,20,000/-.
- (iii) The Assistant Engineer, Khliehriat Block has been advised to inform the Secretary, Local Committee to erect a signboard indicating the name of the Scheme, name of MP, date of sanction, amount sanctioned after the construction is completed.

**CONSTRUCTION/EXTENSION OF LAD RYMBAI (B) L.P. SCHOOL UNDER
KHLIEHRIAT C&RD BLOCK**

Date of inspection – 16th August, 2013

Team of inspection officers – Shri E.B. Lyngdoh, Assistant Director and Shri S. Sungoh, Assistant Research Officer accompanied by Shri D.B. Mawroh, Assistant Engineer, Khliehriat Block, Smti. Lily Merry Siangshai, Junior Engineer, Khliehriat Block and Shri H. Lyngdoh, Gramsevak, Khliehriat Block.

Name of the Scheme – Construction/Extension of Lad Rymbai (B) L.P. School.

Name of the MP – Shri V.H. Pala, MP (Lok Sabha)

Year recommended – 2011-2012

Amount sanctioned – Rs. 6,00,000/- (Six lakhs) sanctioned on 17.04.2013.

Date of release of fund : 1st installment amounting to Rs. 3,00,000/- released on 18.04.2013

Amount utilized – Rs. 3,00,000/-

Date of commencement/starting of the work – 18.04.2013

Date of completion/Expected date of completion:- 17.01.2014.

Status of the work – Work in progress (40%)

Whether inspection carried out from Block/DCs Office – Yes, at regular intervals from Block Office.

Name of executing agency – The work is executed by the Local Committee of the Lad Rymbai Village Committee.

Whether signboard erected or not – No.

Date of submission of U.C: Utilization Certificate for the 1st installment has not yet been submitted to the office of the Block Development Officer, Khliehriat.

Completion Report/Certificate submitted to BDO/DC or not – No.



Findings/Observations:-

- (i) The Secretary, Local Committee has informed that the plot of land for construction of School was donated by the Lad Rymbai Village Committee. The 1st installment amounting to Rs. 3,00,000/- have been received from the Block office but till date more than 10 (Ten) lakhs have been spent from the Village funds for construction of the School building.
- (ii) The inspection team found that both the Village funds and the sanctioned amount under MPLADS have been spent for provision of 5 rooms, toilet etc.
- (iii) It was found that the structure of the building is very strong and the quality of the construction is very good.
- (iv) The Assistant Engineer, Khliehriat Block has been advised to inform the Secretary, Local Committee to erect a signboard indicating the name of the Scheme, name of MP, date of sanction, amount sanctioned after the construction is completed.

CONSTRUCTION OF AITNAR RAIJ TUBER AT TUBER KMAISHNONG UNDER KHLIEHRIAT C&RD BLOCK

Date of inspection – 16th August, 2013

Team of inspection officers – Shri E.B. Lyngdoh, Assistant Director and Shri S. Sungoh, Assistant Research Officer accompanied by Shri D.B. Mawroh, Assistant Engineer, Khliehriat Block, Smti. Lily Merry Siangshai, Junior Engineer, Khliehriat Block and Shri H. Lyngdoh, Gramsevak, Khliehriat Block.

Name of the Scheme – Construction of Aitnar Raij Tuber at Tuber Kmaishnong.

Name of the MP – Shri V.H. Pala, MP (Lok Sabha)

Year recommended – 2011-2012

Amount sanctioned – Rs. 25,00,000/- (Twenty five lakhs) sanctioned on 22.02.2012.

Date of release of fund : 1st installment amounting to Rs. 11,25,000/- released on 13.03.2012 and 2nd installment amounting to Rs 11,25,000/- released on 18.04.2013.

Amount utilized – Rs. 22,50,000/-

Date of commencement/starting of the work – 22.02.2012

Date of completion/Expected date of completion:-
30.08.2013.

Status of the work – Work in progress (90%).

Whether inspection carried out from Block/DCs Office – Yes, at regular intervals from Block Office.

Name of executing agency – The work is executed by the Local Committee of Sein Raij Tuber.

Whether signboard erected or not – Yes.

Date of submission of U.C: Utilization Certificate of 1st installment only has been submitted to the office of the Block Development Officer, Khliehriat on 28.06.2012.

Completion Report/Certificate submitted to BDO/DC or not – No.



Observations:-

- (i) The Junior Engineer, Khliehriat Block has informed that both installments have been received by the Secretary, Local Committee amounting to Rs.22,50,000/- (Twenty two lakh and fifty thousand). The funds were utilized for construction of retaining wall and the big ground of the Aitnar.
- (ii) The inspection team found that 90% of works have been completed for construction of the Aitnar Raij Tuber.
- (iii) It was found that the construction of the Aitnar is good.