

CONSTRUCTION OF A NEW BORING WITH WATER TANK AT HALLIDAYGANJ



Date of Inspection:	17 th January 2017
Team of inspection officers:	Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
Accompanied by:	Shri A.A. Sangma, Junior Engineer, Selsella C&RD Block.
Name of the Scheme:	Construction of a New Boring with water tank at Hallidayganj 5 Nos. at Rs.5 Lakh each
Name of the MP:	Smt. W. Syiem, MP(RS)
Year recommended/sanctioned:	2014-2015
Amount & Date of sanctioned by the DC:	Rs. 25,00,000/- Sanctioned on 08 th April 2015.
Reason for delay of sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :- 3 rd instalment :-	Rs. 15,00,000/- released from Block Office on 08 th April 2015. Rs. 6,25,000/- released from Block Office on 7 th August 2015. Not yet released from the Block office.
Reason for delay in release of fund, if	Due to Non-submission of Utilisation Certificate by the beneficiary.
Amount utilized:	Rs. 21,25,000/-
Date of commencement/starting of the work:	25 th May 2015.
Date of completion/Expected date of completion:	Work in progress.
Status of the work:	85% completed
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.
Name of executing agency:	The work is executed by the Secretary, Development Committee.
Whether signboard erected or not:	Not yet erected.
Date of submission of UC: 1 st Instalment: 2 nd Instalment:	Submitted to BDO, Selsella C&RD Block on 06 th August 2015. ----
In case of completed Schemes whether the completion Report/ Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	The people of the area getting sufficient drinking water.
Findings/Observations:	<ol style="list-style-type: none"> 1. The inspection team found that the construction of boring well and water tank are completed. 2. It was informed by the Secretary, Development Committee that the depth of boring well is 180 m and constructed 4 no's of boring at Hailidayganj locality and 1 number at Kasaripara locality. 3. The secretary, village committee has been advised for submission of photograph and Utilisation Certificate to the BDO that the remaining balance amounting to ₹6,25,000/- will be release soon. 4. The secretary, village committee has been advised to erect a plaque with complete details after the work is completed.

CONSTRUCTION OF PLAYGROUND AT ROCHONPARA





Date of Inspection:	17 th January 2017
Team of inspection officers:	Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
Accompanied by:	Shri A.A. Sangma, Junior Engineer, Selsella C&RD Block.
Name of the Scheme:	Construction of Playground at Rochonpara.
Name of the MP:	Smt. W. Syiem, MP(RS)
Year recommended/sanctioned:	2014-2015
Amount & Date of sanctioned by the DC:	Rs. 5,00,000/- sanctioned on 08 th April 2015.
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :- 3 rd instalment :-	Rs. 3,00,000/- released from Block Office on 08 th April 2015. Rs. 1,25,000/- released from Block Office on 10 th November 2015. Not yet released from the Block office.
Reason for delay in release of fund, if any:	Due to Non-submission of Utilisation Certificate by the beneficiary.
Amount utilized:	Rs. 4,25,000/-
Date of commencement/starting of the work:	26 th May 2015
Date of completion/Expected date of completion:	Work in progress.
Status of the work:	85% Completed.
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.
Name of executing agency:	The work is executed by the Secretary, Development Committee.
Whether signboard erected or not:	Not yet erected
Date of submission of UC: 1 st Instalment: 2 nd Instalment:	Submitted to BDO, Selsella C &RD Block on 08 th November 2015. ---
In case of completed schemes whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	The availability of playground will benefits the local people for their various needs.
Findings/Observations:	<ol style="list-style-type: none"> 1. The inspection teams found that the construction of playground is under progress. Its dimension : L=300m, B=150m 2. The Village Committee has been advised to erect a plaque with complete details after the work is completed. 3. It was informed by the Junior Engineer, Selsella Block that the final instalment has not yet been released from the Block office due to non submission of photograph and Utilisation Certificate by the beneficiaries.

CONSTRUCTION OF COMMUNITY HALL AT ALOTGRE




Date of Inspection:	17 th January 2017
Team of inspection officers:	Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
Accompanied by:	Shri A.A. Sangma, Junior Engineer, Selsella C&RD Block.
Name of the Scheme:	Construction of Community Hall at Alotgre.
Name of the MP:	Smt. W. Syiem, MP(RS)
Year recommended/sanctioned:	2014-2015
Amount & Date of sanctioned by the DC:	Rs. 5,00,000/- sanctioned on 08 th April 2015.
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1st instalment :- 2nd instalment :- 3rd instalment :-	Rs. 3,00,000/- released from Block Office on 08 th April 2015. Rs. 1,25,000/- released from Block Office on 10 th November 2015. Not yet released from the Block office.
Reason for delay in release of fund, if any:	Due to Non-submission of Utilisation Certificate by the beneficiary.
Amount utilized:	Rs. 4,25,000/-
Date of commencement/starting of the work:	26 th May 2015.
Date of completion/Expected date of completion:	Completed
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Due to non-submission of Utilisation Certificate and photographs to the Block office.
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.
Name of executing agency:	The work is executed by the Secretary, Development Committee.
Whether signboard erected or not:	No signboard has been fixed by the Committee.
Date of submission of UC: 1st Instalment:- 2nd Instalment :-	Submitted to BDO, Selsella C &RD Block on 08 th November 2015. ---
In case of completed schemes whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the schemes:	Benefits for the local people for their various needs like public awareness meeting, award ceremony, etc.
Findings/Observations:	<ol style="list-style-type: none"> The inspection team found that the construction of community hall is completed. The village Committee informed that ₹90,000/- has been contributed from the village funds for completion of the Community Hall. Its dimension: Plinth area, L=17.20m and B=6m Plinth Height = 40cm Height of building = 3.3m Doors= 2 no's (L=1m and H=2m) Chowkat – 512cm*10cm*6cm Windows(8 no's) H=1.50m B= 1.5m The village community has been advised to erect a plaque with complete details. The Junior Engineer has been advised to inform the Secretary, Development Committee for submission of photograph and Utilisation Certificate to the BDO for releasing the remaining balance.


CONSTRUCTION OF CC MOTORABLE ROAD FROM NIKSANG GITTIM LOCALITY (INCLUDING CULVERT & WALL	
 	
Date of Inspection:	17 th January 2017
Team of inspection officers:	Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
Accompanied by:	Block Development Officer and Shri S.Sangma, Sectional Assistant
Name of the Scheme:	Construction of CC Motorable Road from Niksang Gittim Locality (including culvert & wall)
Name of the MP:	Shri P.A. Sangma, Ex- MP(LS)
Year recommended/sanctioned:	2015-16
Amount & Date of sanctioned by the DC:	Rs. 15,00,000/- Sanctioned on 2 nd September 2015.
Reason for delay of sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :- 3 rd instalment :-	Rs. 9,00,000/- released from Rongram C&RD Block on 2 nd September 2015. Rs. 3,50,000/- released from Rongram C&RD Block on 14 th November 2015. Rs. 2,50,000/- released from Rongram C&RD Block on 27 th November 2016.
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 15,00,000/-
Date of commencement/starting of the work:	5 th October 2015
Date of completion/Expected date of completion:	28 th November 2016
Status of the work:	completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Rongram C&RD Block
Name of executing agency:	The work is executed by the Village Committee.
Whether signboard erected or not:	No
Date of submission of UC: 1 st Instalment: 2 nd Instalment:	NA NA
In case of completed Scheme whether the completion Report/ Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	Benefits for the locality in connecting another locality.
Findings/Observations:	<ol style="list-style-type: none"> The inspection team found that the construction of CC Motorable, culvert and retaining wall is completed. It is constructed with good quality and usage of materials and good workmanship. Its dimension: L=15km and B= 3.15m. Culvert: 7.8, H=1.20m and W=0.90m. Retaining Wall: L=15m and H=1.2m The BDO should take regular supervision/inspection of any work undertaken to ensure quality of the work. Necessary action should be taken by the BDO to ensure erecting of the signboard mentioning the name of the scheme, name of MP, amount sanctioned, year of sanction, Date of commencement and Date of Completion etc when the work is completed

EXTENSION OF CC ROAD AT DURA NIKWAT LOCALITY



Date of Inspection:	17 th January 2017
Team of inspection officers:	Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
Accompanied by:	Block Development Officer and Shri S.Sangma, Sectional Assistant
Name of the Scheme:	Extension of CC Road at Dura Nikwat Locality.
Name of the MP:	Shri P.A. Sangma, Ex- MP(LS)
Year recommended/sanctioned:	2015-16
Amount & Date of sanctioned by the DC:	Rs 15,00,000/- sanctioned on 29 th October 2015.
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1st instalment :- 2nd instalment :- 3rd instalment :-	Rs. 9,00,000/- released from Rongram C&RD Block on 29 th October 2015. Rs. 3,50,000/- released from Rongram C&RD Block on 30 th November 2015. Rs. 2,50,000/- released from Rongram C&RD Block on 27 th November 2016.
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 15,00,000/-
Date of commencement/starting of the work:	2 nd November 2015
Date of completion/Expected date of completion:	28 th November 2016
Status of the work:	completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Rongram C&RD Block
Name of executing agency:	DRDA
Whether signboard erected or not:	No
Date of submission of UC: 1st Instalment: 2nd Instalment:	NA NA
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	Benefits for the locality in connecting to other localities.
Findings/Observations:	<ol style="list-style-type: none"> 1. It was found that the extension of CC Road at Dura Nikwat Locality is completed. 2. Its dimension: L=1.5km and B=3.5m. 3. Submission of Utilisation Certificate in time and fixing of plaque indicating the details viz., Name of scheme, Name of MP, Year, Amount sanctioned, Date of commencement and Date of completion etc is very important. Necessary steps should be taken by the BDO.

CONSTRUCTION OF MOTHER TERESA ENGLISH SCHOOL AT BABADAM	
	
Date of Inspection:	17 th January 2017
Team of inspection officers:	Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
Accompanied by:	Shri S.Sangma, Sectional Assistant, Rongram C&RD Block
Name of the Scheme:	Construction of Mother Teresa English School at Babadam
Name of the MP:	Shri P.A. Sangma, Ex- MP(LS)
Year recommended/sanctioned:	2015-16
Amount & Date of sanctioned by the DC:	Rs. 6,00,000/-
Reason for delay in sanction, if any:	NA
Date of release of fund: 1 st instalment :-	NA
Reason for delay in release of fund, if any:	NA
Amount utilized:	NA
Date of commencement/starting of the work:	NA
Date of completion/Expected date of completion:	NA
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	NA
Whether inspection carried out from Block/DCs office:	NA
Name of executing agency:	NA
Whether signboard erected or not:	Not yet erected
Date of submission of UC: 1 st Instalment:	NA
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	NA
Impact of the scheme:	Constructions of School building will links a positive impacts both students and community, academic standards, teacher motivation and student achievements.
Findings/Observations:	<ol style="list-style-type: none"> On inspection the team found that the construction of the school building is completed. At present the 2 rooms has been utilised as a classrooms. It consists of 2 class rooms. Its dimension: Room 1: L=6.9m, B=3.9m and H=3m Room 2: L=6.9m, B=3.9m and H=3m Door Chowkhat: L=5.15 m and B=0.10m, Thickness=0.06m 7 Windows (H=1.15m and B=1.05m) 2 Doors: B=0.95m, H=2.1m The Sectional Assistant has been advised to inform the School Managing Committee to erect a plaque with complete details after completion of the schemes.
Remarks :- No Details has been received from the Block Office .	

CONSTRUCTION OF BRIDGE OVER STREAM OF SORAGRE VILLAGE	
	
Date of Inspection:	17 th January 2017
Team of inspection officers:	Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
Accompanied by:	Block Development Officer and Sectional Assistant.
Name of the Scheme:	Construction of Bridge Over Stream of Soragre Village
Name of the MP:	Shri P.A. Sangma, Ex- MP(LS)
Year recommended/sanctioned:	2014-15
Amount & Date of sanctioned by the DC:	Rs. 3,00,000/-
Reason for delay in sanction, if any:	NA
Date of release of fund: 1 st instalment :-	NA
Reason for delay in release of fund, if any:	NA
Amount utilized:	NA
Date of commencement/starting of the work:	NA
Date of completion/Expected date of completion:	NA
Status of the work:	Under Progress
Cause/Reason for delay in sanction/completion of works:	NA
Whether inspection carried out from Block/DCs office:	NA
Name of executing agency:	NA
Whether signboard erected or not:	Not yet erected
Date of submission of UC: 1 st Instalment:	NA
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	NA
Impact of the scheme:	Benefits for connecting to another villages.
Findings/Observations:	<ol style="list-style-type: none"> The inspection team found that the construction of bridge along with retaining wall is in progress. Its dimension: 2 nos of Bridge Culvert: Length=4.6m and Width=4.3m Retaining wall: Height=2m, Width=75m and Length=100(approx) Both sides Total Length of bridge =150(approx) and width=4.3 It was informed by the BDO that the work was convergence with MGNREG Schemes of 6 no's of VEC as a labour wages and also inform that the expecting time for completion of the schemes will be on the month of February 2017. The Block Development Officer has been advised to inform the VEC to erect a separates signboard for MPLADS and MGNREGS with completed details after completion of the schemes.
Remarks :- No Details receive from the Office of BDO.	

CONSTRUCTION OF COMMUNITY WATER TANK AT BALAMAGRE



Date of Inspection:	17 th January 2017
Team of inspection officers:	Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
Accompanied by:	Shri P. Marak, Junior Engineer, Gambegre C&RD Block.
Name of the Scheme:	Construction of Community Water Tank at Balamagre
Name of the MP:	Shri P.A. Sangma, Ex- MP(LS)
Year recommended/sanctioned:	2015-16
Amount & Date of sanctioned by the DC:	Rs. 5,00,000/- sanctioned on 16 th February 2016
Reason for delay in sanction, if any:	Nil
Amount & Date of release of fund: 1st instalment :- 2nd instalment :- 3rd instalment :-	Rs. 3,00,000/- released from block office on 16 th February 2016. Rs. 1,25,000/- released from block office on 01 st July 2016. Rs. 75,000/- released from block office on 25 th December 2016.
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 5,00,000/-
Date of commencement/starting of the work:	18 th February 2016
Date of completion/Expected date of completion:	Work in progress.
Status of the work:	Under progress.
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Block Office.
Name of executing agency:	The work is executed by the Village Area Development Committee.
Whether signboard erected or not:	No signboard
Date of submission of UC: 1st Instalment: 2nd Instalment:	Submitted to BDO, Gambegre C&RD Block on 17 th June 2016. Submitted to BDO, Gambegre C&RD Block on 18 th November 2016.
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Submitted to BDO.
Impact of the scheme:	Benefits for the locality.
Findings/Observations:	<ol style="list-style-type: none"> The inspection team found that the village community constructed two water tanks, where 1 (one) water tank has completed and another water tank is in progress i.e CGI sheet roof cover is in progress. The construction of water tanks is of a good quality, usage of good materials and good workmanship. There is no visible of cracks and leakage. It was constructed with RCC wall along with washing platform. Its dimension: Tank (1)- L=2.4m, B=2.3m and H=1.2m (Wall Thickness=28cm) Tank (2)- L=2m, B=1.97m and H=1.25m (Wall Thickness=1.40cm) Water Tank Capacity=4000 litres The village community has been advised to erect the plaque with complete details after completion of the work.

CONSTRUCTION OF CC FOOTPATH FROM SALBILLA III TO DIPGAIGAON	
Date of Inspection:	17 th January 2017
Team of inspection officers:	Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
Accompanied by:	Shri A.A. Sangma, Junior Engineer, Selsella C&RD Block.
Name of the Scheme:	Construction of cc Footpath from Salbia III to Dipgaigaon
Name of the MP:	Smt. W. Syiem, MP(RS)
Year recommended/sanctioned:	2014-2015
Amount & Date of sanctioned by the DC:	Rs. 6,92,790/- sanctioned on 08 th April 2015.
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :- 3 rd instalment :-	Rs. 4,15,674/- released from Block Office on 08 th April 2015 --- ---
Reason for delay in release of fund, if any:	Due to Non-submission of Utilisation Certificate by the beneficiary.
Amount utilized:	-----
Date of commencement/starting of the work:	-----
Expected date of completion:	31 st March 2017.
Status of the work:	The work has not yet been started by the beneficiary.
Cause/Reason for delay in sanction/completion of works:	Due to non-submission of Utilisation Certificate and photograph to the Block office.
Whether inspection carried out from Block/DCs office:	-----
Name of executing agency:	The Secretary, Development Committee.
Whether signboard erected or not:	----
Date of submission of UC: 1 st Instalment: 2 nd Instalment:	Nil
In case of completed schemes whether the completion Report/Certificate submitted to BDO/DC:	----
Impact of the Scheme:	----
Findings/Observations:	<ol style="list-style-type: none">1. On inspection the team found that work has not yet been started.2. JE was advised to inform Committee to start the work as soon as possible.3. We also have been discussing with DC west Garo Hills to look into this matter regarding the reason for delaying to implement the schemes.

CONSTRUCTION OF CC FOOTPATH FROM NISHINIPARA TO SALBILLA III.	
Date of Inspection:	17 th January 2017
Team of inspection officers:	Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
Accompanied by:	Shri A.A. Sangma, Junior Engineer, Selsella C&RD Block.
Name of the Scheme:	Construction of CC Footpath from Nishinipara to Salbilla III
Name of the MP:	Smt. W. Syiem, MP(RS)
Year recommended/sanctioned:	2014-2015
Amount & Date of sanctioned by the DC:	Rs.6,92,790/- sanctioned on 08 th April 2015.
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :- 3 rd instalment :-	Rs. 4,15,674/- released from Block Office on 08 th April 2015. ---- ----
Reason for delay in release of fund, if any:	Due to non-submission of Utilisation Certificate by the beneficiary.
Amount utilized:	-----
Date of commencement/starting of the work:	-----
Expected date of completion:	31 st March 2017
Status of the work:	No work has been started.
Cause/Reason for delay in sanction/completion of works:	Due to Non-submission of Utilisation Certificate and photograph.
Whether inspection carried out from Block/DCs office:	-----
Name of executing agency:	The Secretary, Development Committee.
Whether signboard erected or not:	---
Date of submission of UC: 1 st instalment :- 2 nd instalment :-	Nil
In case of completed schemes whether the completion Report/Certificate submitted to BDO/DC:	----
Impact of the Scheme:	---
Findings/Observations:	<ol style="list-style-type: none">1. On inspection the team found that no work has been started by the beneficiary.2. The Junior Engineer was advised to inform the Committee to start the work immediately.3. We have been discussing with DC west Garo Hills to look into this matter regarding the reason for delaying to implement the schemes.