


**CONSTRUCTION OF SCHOOL BUILDING OF LYNGNGAM PRESBYTERIAN SECONDARY SCHOOL, MAWTHENKUT**



<b>Date of Inspection:</b>	26 <sup>th</sup> August 2016.
<b>Team of inspection officers:</b>	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
<b>Accompanied by:</b>	Shri S. Marwein, Gram Sevak, Shri T. Kharumnuid, Junior Engineer, Shri J. Borchugre, Gram Sevak, Shri Lamphrang Puwei, Gram Sevak and Shri G. Lyngdoh, Gram Sevak.
<b>Name of the Scheme:</b>	Construction of School Building of Lyngngam Presbyterian Secondary School, Mawthengkut.
<b>Name of the MP:</b>	Shri V.H. Pala MP(LS)
<b>Year recommended/sanctioned:</b>	2012-13
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 10,00,000/- sanctioned on 3 <sup>rd</sup> October 2012
<b>Reason for delay of sanction, if any:</b>	Nil
<b>Date of release of fund:</b> 1 <sup>st</sup> instalment :- 2 <sup>nd</sup> instalment :- 3 <sup>rd</sup> instalment :- 4 <sup>th</sup> instalment :-	Rs. 4,22,100/- released from Block Office on 16 <sup>th</sup> May 2013. Rs. 3,20,400/- released from Block Office on 12 <sup>th</sup> July 2013. Rs. 1,77,900/- released from Block Office on 24 <sup>th</sup> October 2013. Rs. 79,600/- released from Block Office on 22 <sup>nd</sup> November 2013.
<b>Reason for delay in release of fund, if</b>	Nil
<b>Amount utilized:</b>	Rs. 10,00,000/-
<b>Date of commencement/starting of the work:</b>	18 <sup>th</sup> April 2013.
<b>Date of completion/Expected date of completion:</b>	20 <sup>th</sup> November 2013.
<b>Status of the work:</b>	Completed.
<b>Cause/Reason for delay in sanction/completion of works:</b>	
<b>Whether inspection carried out from Block/DCs office:</b>	Yes, at regular intervals from Block Office.
<b>Name of executing agency:</b>	The work is executed by the School Managing Committee.
<b>Whether signboard erected or not:</b>	Yes
<b>Date of submission of UC:</b> 1 <sup>st</sup> Instalment: 2 <sup>nd</sup> Instalment:	Submitted to BDO, Mawshynrut C&RD Block on 8 <sup>th</sup> August 2013. -----
<b>In case of completed Scheme whether the completion Report/ Certificate submitted to BDO/DC:</b>	Yes.
<b>Impact of the scheme:</b>	The School building is an asset to the school in imparting better education.

<p><b>Findings/Observations:</b></p>	<ol style="list-style-type: none"> <li>1. The inspection team found that the construction of the school building was completed. The building consists of a Principal room, Computer room and 4 (four) class rooms.</li> <li>2. Its dimension :- <ul style="list-style-type: none"> <li><u>Principal Room:</u> <ul style="list-style-type: none"> <li>Windows (6 no's): L=90cm and H=120cm.</li> <li>Chowkat: 7cm*10cm*465cm.</li> <li>Door: H=1.85m and B=78cm.</li> <li>Size of a room: L=5.5m, H=2.8m and B=3.5m.</li> <li>Veranda: L=3.5m and B=1.7m</li> <li>Veranda Railing Brick Wall: L=3.5m and B=70cm.</li> </ul> </li> <li><u>Computer Room:</u> <ul style="list-style-type: none"> <li>Windows (2 no's): L=90cm and H=120cm.</li> <li>Chowkat: 70cm*10cm*465cm.</li> <li>Door: H=1.85m and B=78cm.</li> <li>Size of a room: L=5.5m, H=2.8m and B=5.4m.</li> <li>Veranda: L=4.8m and B=1.8m</li> <li>Veranda Railing Brick Wall: L=6.6m and B=90cm.</li> </ul> </li> <li><u>Class Rooms (4 no's):</u> <ul style="list-style-type: none"> <li><u>Room1:</u> <ul style="list-style-type: none"> <li>Windows (2 no's): L=90cm and H=120cm.</li> <li>Chowkat: 70cm*10cm*465cm.</li> <li>Doors (2 no's): H=1.85m and B=78cm.</li> <li>Size of room: L=8.8m and B=5.5m.</li> </ul> </li> <li><u>Room2:</u> <ul style="list-style-type: none"> <li>Windows (2 no's): L=90cm and H=120cm.</li> <li>Chowkat: 70cm*10cm*465cm.</li> <li>Doors (2 no's): H=1.85m and B=5.5m.</li> </ul> </li> <li><u>Room3:</u> <ul style="list-style-type: none"> <li>Windows (2no's): L=9.4m and H=120cm.</li> <li>Size of room: L=9.4m and B=6m.</li> <li>Chowkat: 70cm*10cm*465cm.</li> <li>Doors (2 no's): H=1.85m and B=78cm.</li> <li>Veranda: L=35m and B=1.8m.</li> <li>Veranda Railing Brick Wall: L=30m and H=1.8m.</li> </ul> </li> <li><u>Room4:</u> <ul style="list-style-type: none"> <li>Windows (2no's): H=120cm and B=90cm.</li> <li>Chowkat: 70cm*10cm*465cm.</li> <li>Doors (2no's): H=1.85m and B=78cm.</li> <li>Size of room: L=7m and B=4.5m.</li> </ul> </li> </ul> </li> <li>3. It was informed by the Secretary, School Managing Committee that ₹5.00 Lakhs has been contributed by the School Managing Committee.</li> </ul></li></ol>
<p>Shri E.B. Lyngdoh, Assistant Director Programme Implementation &amp; Evaluation</p>	<p>-</p>
<p>Shri S. Sungoh, Research Officer Programme Implementation &amp; Evaluation</p>	<p>-</p>
<p>Shri R.M.G Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI &amp; Evaluation</p>	<p>-</p>
<p>Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI &amp; Evaluation</p>	<p>-</p>

**CONSTRUCTION OF NONGLANG PRESBYTERIAN PLAYGROUND, NONGLANG VILLAGE**



<b>Date of Inspection:</b>	26 <sup>th</sup> August 2016
<b>Team of inspection officers:</b>	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
<b>Accompanied by:</b>	Shri S. Marwein, Gram Sevak, Shri T. Kharumnuid, Junior Engineer, Shri J. Borchugre, Gram Sevak, Shri Lamphrang Puwei, Gram Sevak and Shri G. Lyngdoh, Gram Sevak.
<b>Name of the Scheme:</b>	Construction of Nonglang Presbyterian Playground, Nonglang Village.
<b>Name of the MP:</b>	Shri V.H. Pala MP(LS)
<b>Year recommended/sanctioned:</b>	2014-15
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 5,00,000/- sanctioned on 28 <sup>th</sup> March 2015
<b>Reason for delay in sanction, if any:</b>	Nil
<b>Date of release of fund:</b>	
<b>1<sup>st</sup> instalment :-</b>	Rs. 2,50,000/- released from Block Office on 7 <sup>th</sup> January 2016.
<b>2<sup>nd</sup> instalment :-</b>	-----
<b>Reason for delay in release of fund, if any:</b>	Nil
<b>Amount utilized:</b>	Rs. 2,50,000/-
<b>Date of commencement/starting of the work:</b>	26 <sup>th</sup> November 2015.
<b>Date of completion/Expected date of completion:</b>	Work in Progress.
<b>Status of the work:</b>	Work in Progress.
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil
<b>Whether inspection carried out from Block/DCs office:</b>	Yes, at regular intervals from Block Office.
<b>Name of executing agency:</b>	The work is executed by the Committee of Balang Presbyterian Nonglang.
<b>Whether signboard erected or not:</b>	No
<b>Date of submission of UC:</b>	
<b>1<sup>st</sup> Instalment:</b>	Not yet Submitted.
<b>2<sup>nd</sup> Instalment:</b>	-----
<b>In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:</b>	Yes
<b>Impact of the scheme:</b>	Availability of this Playground benefits the Balang Presbyterian Nonglang for their various needs like Vehicle parking, Programmes, Playground for the students of the schools in the area, etc.
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>1. On inspection the team found that the construction of playground is under progress.</li> <li>2. The team also found that earth work cutting, side drains are completed.</li> <li>3. Its dimension (Playground):- L=160m and B=35m. Height of earth work cutting=8.5m.</li> <li>4. The School Managing Committee was advised to erect a plaque with complete details after the work is completed.</li> </ol>
Shri E.B. Lyngdoh, Assistant Director Programme Implementation & Evaluation	-
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-
Shri R.M.G Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-
Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-

**CONSTRUCTION OF SCHOOL HALL AND FENCING FOR JOPLANG SECONDARY SCHOOL, SHAHLANG**




<b>Date of Inspection:</b>	26 <sup>th</sup> August 2016.
<b>Team of inspection officers:</b>	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
<b>Accompanied by:</b>	Shri S. Marwein, Gram Sevak, Shri T. Kharumnuid, Junior Engineer, Shri J. Borchugre, Gram Sevak, Shri Lamphrang Puwei, Gram Sevak and Shri G. Lyngdoh, Gram Sevak.
<b>Name of the Scheme:</b>	Construction of School Hall and Fencing for Joplang Secondary School, Shahlang.
<b>Name of the MP:</b>	Shri V.H Pala MP(LS)
<b>Year recommended/sanctioned:</b>	2014-15
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 5,00,000/- sanctioned on 27 <sup>th</sup> April 2015.
<b>Reason for delay in sanction, if any:</b>	Nil
<b>Date of release of fund:</b> 1 <sup>st</sup> instalment :- 2 <sup>nd</sup> instalment :- 3 <sup>rd</sup> instalment :-	Rs. 2,00,000/- released from Block Office on 11 <sup>th</sup> September 2015. Rs. 1,75,000/- released from Block Office on 16 <sup>th</sup> December 2015. Rs. 1,25,000/- released from Block Office on 4 <sup>th</sup> March 2016.
<b>Reason for delay in release of fund, if any:</b>	Nil
<b>Amount utilized:</b>	Rs. 5,00,000/-
<b>Date of commencement/starting of the work:</b>	7 <sup>th</sup> September 2015.
<b>Date of completion/Expected date of completion:</b>	2 <sup>nd</sup> March 2016.
<b>Status of the work:</b>	Completed.
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil
<b>Whether inspection carried out from Block/DCs office:</b>	Yes, at regular intervals from Block Office.
<b>Name of executing agency:</b>	The work is executed by the School Managing Committee.
<b>Whether signboard erected or not:</b>	No.
<b>Date of submission of UC:</b> 1 <sup>st</sup> Instalment: 2 <sup>nd</sup> Instalment:	Submitted to BDO, Mawshynrut C&RD Block on 14 <sup>th</sup> January 2016. -----
<b>In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:</b>	Yes.
<b>Impact of the Scheme:</b>	1.Availiabilty of School Hall will benefit the Students for their various needs like awareness programmes, awards ceremonies, dance competition. etc. 2. Fencing will prevent from encroachment of the public & also demarcate the boundaries of the School.
<b>Findings/Observations:</b>	1. The inspection team found that the construction of school hall and fencing is completed. Structural work, brick walling, windows, doors, attached with false ceiling and 6 no's of fan, flooring railing and veranda railing, and steps, fencing constructed with crimped wire mesh are completed. 2. Its dimension:- <u>Hall</u> : L=9.8m and B=8.8m, <u>veranda</u> : L=8.8m and B=1.7m. <u>Door</u> : H=2.2m and L=152cm, <u>Chowkat</u> : 70cm*10cm*54cm. <u>Window1</u> (3 no's): H=1m and L=2m, <u>window2</u> : H=1.2m and L=1.5m <u>Window3</u> (2 no's): H=1.2m and L=1.15m, <u>window4</u> (2no's): H=1.3m and L=1.2m, <b><u>Crimpled wire fencing</u></b> : L=150m and H=1.5m, <u>Step railing</u> (4 Post): L=6.6m and Diameter=8cm(round), <u>Step</u> : L=4.2m, Thread=30cm and Riser=25cm. 3. It was informed that ₹10 Lakh has contributed by the School Managing Committee. 4. The members of the School Managing Committee were advised to erect a plaque with complete details.

Shri E.B. Lyngdoh, Assistant Director Programme Implementation & Evaluation	-
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-
Shri R.M.G Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-

Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-
--	---

**CONSTRUCTION OF RCUP SCHOOL, UMWHLANG**

	
<b>Date of Inspection:</b>	26 <sup>th</sup> August 2016.
<b>Team of inspection officers:</b>	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdo, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
<b>Accompanied by:</b>	Shri S. Marwein, Gram Sevak, Shri T. Kharumnuid, Junior Engineer, Shri J. Borchugre, Gram Sevak, Shri Lamphrang Puwei, Gram Sevak and Shri G. Lyngdoh, Gram Sevak.
<b>Name of the Scheme:</b>	Construction of RCUP School, Umwahlang
<b>Name of the MP:</b>	Shri V.H Pala MP(LS)
<b>Year recommended/sanctioned:</b>	2014-15
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 5,00,000/- sanctioned on 27 <sup>th</sup> April 2015.
<b>Reason for delay in sanction, if any:</b>	Nil
<b>Date of release of fund:</b> 1 <sup>st</sup> instalment :- 2 <sup>nd</sup> instalment :-	Rs. 2,00,000/- released from Block Office on 1 <sup>st</sup> October 2015. Rs. 1,75,000/- released from Block Office on 17 <sup>th</sup> June 2016.
<b>Reason for delay in release of fund, if any:</b>	Nil
<b>Amount utilized:</b>	Rs. 3,75,000/-
<b>Date of commencement/starting of the work:</b>	24 <sup>th</sup> September 2015
<b>Date of completion/Expected date of completion:</b>	16 <sup>th</sup> June 2016.
<b>Status of the work:</b>	Completed.
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil
<b>Whether inspection carried out from Block/DCs office:</b>	Yes, at regular intervals from Block Office.
<b>Name of executing agency:</b>	The work is executed by the School Managing Committee
<b>Whether signboard erected or not:</b>	Yes.
<b>Date of submission of UC:</b> 1 <sup>st</sup> instalment :- 2 <sup>nd</sup> instalment :-	Submitted to the BDO, Mawshynrut C&RD Block on 17 <sup>th</sup> June 2016. -----
<b>In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:</b>	Yes.
<b>Impact of the Scheme:</b>	The School building is an asset to the school in imparting better education.
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>On inspection the team found that the construction of school building is completed. It is constructed with a good usage of material and good workmanship.</li> <li>The team found that the building consists of 2 classroom with 4 no's of steel casement (full panel), 8 no's of window and 8 no's vent.</li> <li>Its dimension :-  <u>Area of Room1:</u> L=7m and B=7m.            Windows (4no's): L=4m and H=5cm.            Door: H=1.8m and B=1.1m.  <u>Area of Room2:</u> L=7m and B=6m.            Window= l=4m and H=50cm            Door: H=1.8m and B-1.1m.</li> </ol>
Shri E.B. Lyngdoh, Assistant Director Programme Implementation & Evaluation	-
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-
Shri R.M.G Nongtdo, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-
Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-

**CONSTRUCTION OF AUDITORIUM AT LYNGNGAM PRESBYTERIAN HR.SEC.SCHOOL, MAWTHYNGKUT**



<b>Date of Inspection:</b>	26 <sup>th</sup> August 2016.
<b>Team of inspection officers:</b>	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
<b>Accompanied by:</b>	Shri S. Marwein, Gram Sevak, Shri T. Kharumnuid, Junior Engineer, Shri J. Borchugre, Gram Sevak, Shri Lamphrang Puwei, Gram Sevak and Shri G. Lyngdoh, Gram Sevak.
<b>Name of the Scheme:</b>	Construction of Auditorium at Lyngngam Presbyterian Hr. Sec. School, Mawthyingkut.
<b>Name of the MP:</b>	Smt. W. Syiem MP(RS)
<b>Year recommended/sanctioned:</b>	2013-14
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 20,00,000/- sanctioned on 17 <sup>th</sup> December 2013.
<b>Reason for delay in sanction, if any:</b>	Nil
<b>Date of release of fund:</b>	
1 <sup>st</sup> instalment :-	Rs. 5,10,270/- released from Block Office on 21 <sup>st</sup> August 2014.
2 <sup>nd</sup> instalment :-	Rs. 2,89,000/- released from Block Office on 19 <sup>th</sup> September 2014.
3 <sup>rd</sup> instalment :-	Rs. 6,85,730/- released from Block Office on 5 <sup>th</sup> December 2014.
4 <sup>th</sup> instalment :-	Rs. 5,15,000/- released from Block Office on 24 <sup>th</sup> July 2015.
<b>Reason for delay in release of fund, if any:</b>	Nil
<b>Amount utilized:</b>	Rs. 20,00,000/-
<b>Date of commencement/starting of the work:</b>	18 <sup>th</sup> July 2014.
<b>Date of completion/Expected date of completion:</b>	23 <sup>rd</sup> July 2015.
<b>Status of the work:</b>	Completed
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil
<b>Whether inspection carried out from Block/DCs office:</b>	Yes, at regular intervals from Block Office.
<b>Name of executing agency:</b>	The work is executed by the School Managing Committee.
<b>Whether signboard erected or not:</b>	Yes
<b>Date of submission of UC:</b>	
1 <sup>st</sup> instalment :-	Submitted to the BDO, Mawshynrut C&RD Block on 9 <sup>th</sup> July 2015.
2 <sup>nd</sup> instalment :-	-----
<b>In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:</b>	Yes.
<b>Impact of the Scheme:</b>	Availability of the Auditorium will benefit the local people and Students for their various needs like public awareness programmes ,Dorbar, awards ceremonies, dance competition, etc.
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>On inspection the team found that the construction of auditorium is completed. It is constructed with usage of good materials and good workmanship. There are no visible defects such as cracks, water seepage, etc.</li> <li>The team found that the structural work, doors, windows walling, roof truss covered with CGI sheet, painting with weather shield acrylic exterior wall paint, stage railing, flooring, veranda, side drains and steps are completed.</li> <li>Its dimension :-  <u>Size of a Hall:</u> L=23m and B=10m, <u>Podium Railing:</u> H=60 cm and L=7m.  <u>Stage Podium:</u> L=9.7m and B=4.2m, <u>Chowkat1:</u> 70cm*10cm*5.3cm,  <u>Chowkat2(2no's):</u> 70cm*10cm*5.3m, <u>Chowkat3:</u> 70cm*10cm*6.36m.  <u>Door1:</u> L=85cm and H=2.15cm, <u>Door2(2no's):</u> L=1.07m and H=2.1m,  <u>Door3:</u> L=1.7m and H=2.2m.  <u>Vent(10no's):</u> L=1.5m and H=30cm, <u>Window(10no's):</u> L=90cm and B=90cm, <u>Veranda:</u> L=64m and V=2m, <u>two side drains:</u> L=64m and V=25cm and H=25cm. <u>Steps:</u> L=17m, B=1.7cm, Thread=28cm and Riser=20cm.</li> <li>It was informed that ₹ 8 Lakhs was contributed by School Managing Committee.</li> </ol>

Shri E.B. Lyngdoh, Assistant Director Programme Implementation & Evaluation	-
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-
Shri R.M.G Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-
Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-

## CONSTRUCTION OF RCC FOOTBRIDGE OVER RIVER RIANGKHON AT JAIW VILLAGE



<b>Date of Inspection:</b>	26 <sup>th</sup> August 2016.
<b>Team of inspection officers:</b>	Shri E.B.Lyngdoh, Assistant Director, Shri S.Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L Jyrwa, Junior Engineer
<b>Accompanied by:</b>	Shri S. Marwein, Gram Sevak, Shri T. Kharumnuid, Junior Engineer, Shri J. Borchugre, Gram Sevak, Shri Lamphrang Puwei, Gram Sevak and Shri G. Lyngdoh, Gram Sevak.
<b>Name of the Scheme:</b>	Construction of RCC Footbridge over River Riangkhn at Jaiaw Village.
<b>Name of the MP:</b>	Smt. W. Syiem MP(RS)
<b>Year recommended/sanctioned:</b>	2014-15
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 5,00,000/- sanctioned on 17 <sup>th</sup> December 2013.
<b>Reason for delay in sanction, if any:</b>	Nil
<b>Date of release of fund:</b>	
<b>1<sup>st</sup> instalment :-</b>	Rs. 2,50,000/- released from Block Office on 10 <sup>th</sup> July 2015.
<b>2<sup>nd</sup> instalment :-</b>	Rs. 1,25,000/- released from Block Office on 4 <sup>th</sup> March 2016. Rs. 1,25,000/- released from Block Office on 20 <sup>th</sup> May 2016.
<b>Reason for delay in release of fund, if any:</b>	Nil
<b>Amount utilized:</b>	Rs. 5,00,000/-
<b>Date of commencement/starting of the work:</b>	23 <sup>rd</sup> April 2015.
<b>Date of completion/Expected date of completion:</b>	19 <sup>th</sup> May 2016.
<b>Status of the work:</b>	Completed.
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil
<b>Whether inspection carried out from Block/DCs office:</b>	Yes, at regular intervals from Block Office.
<b>Name of executing agency:</b>	The work is executed by the Jaiaw Village Local Committee.
<b>Whether signboard erected or not:</b>	Yes
<b>Date of submission of UC:</b>	
<b>1<sup>st</sup> instalment :-</b>	Submitted to the BDO, Mawshynrut C&RD Block on 10 <sup>th</sup> March 2016.
<b>2<sup>nd</sup> instalment :-</b>	-----
<b>In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:</b>	Yes.
<b>Impact of the Scheme:</b>	Availability of the Footbridge is a relief for the two localities of this Village who have benefited by crossing from one side of the river bank to another side.
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>On inspection the team found that the construction of RCC footbridge is completed. The structural work, pier, abutment, hand railing post, deck slab, approach step, wing wall and tie beam are completed.</li> <li>Its dimension:-  <u>Length of span:</u> L=18m and W=1m, <u>Deck slab thickness:</u> 8cm.  <u>Hand railing with 2 no's round GI pipe (25mm) of L=36m.</u>  <u>Railing post (14no's):</u> L=13m, H=90cm and V=10cm.  <u>High wall:</u> L=4.5m, H=1.3m and W=2.2m, <u>Tie beam:</u> W=35cm and H=45cm, <u>Approach Step:</u> L=3.8m, Thread=30cm and Riser=15cm.  <u>Beam:</u> L=11.2m, column pier size=32cm*60cm*2nos. Column= 3m Height.</li> </ol>
Shri E.B. Lyngdoh, Assistant Director Programme Implementation & Evaluation	-
Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-
Shri R.M.G Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-
Shri L.L.L Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-