

## CONSTRUCTION OF ROAD FROM BOLDORENGRE TO ZIKZAK



<b>Date of Inspection:</b>	30 <sup>th</sup> November 2017	
<b>Team of inspection officers:</b>	Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer	
<b>Accompanied by:</b>	Shri P. Hajong, Sectional Assistant, Zikzak C&RD Block	
<b>Name of the Scheme:</b>	Construction of Road from Boldorenggre to Zikzak	
<b>Name of the MP:</b>	Kum Agatha K. Sangma, MP(LS)	
<b>Year recommended/sanctioned:</b>	2013-14	
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 5,00,000/- sanctioned on 7 <sup>th</sup> January 2014	
<b>Reason for delay of sanction, if any:</b>	Nil	
<b>Date of release of fund:</b> 1 <sup>st</sup> instalment :- 2 <sup>nd</sup> instalment :- 3 <sup>rd</sup> instalment :-	24 <sup>th</sup> February 2014. 25 <sup>th</sup> September 2014. 11 <sup>th</sup> November 2014.	
<b>Reason for delay in release of fund, if</b>	Nil	
<b>Amount utilized:</b>	Rs. 5,00,000/-	
<b>Date of commencement/starting of the work:</b>	24 <sup>th</sup> February 2014	
<b>Date of completion/Expected date of completion:</b>	11 <sup>th</sup> December 2014	
<b>Status of the work:</b>	Work Completed	
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil	
<b>Whether inspection carried out from Block/DCs office:</b>	-----	
<b>Name of executing agency:</b>	The work is executed by the Village Development Council	
<b>Whether signboard erected or not:</b>	No	
<b>Date of submission of UC:</b> 1 <sup>st</sup> Instalment: 2 <sup>nd</sup> Instalment:	Submitted to BDO, Zikzak C&RD Block on 30 <sup>th</sup> July 2014 Submitted to BDO, Zikzak C&RD Block on 25 <sup>th</sup> November 2014	
<b>In case of completed Scheme whether the completion Report/ Certificate submitted to BDO/DC:</b>	Yes	
<b>Impact of the scheme:</b>	The construction of Road has benefited the locality and surrounding areas for easy communication and transportation.etc.	
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>1. The inspection team found that the Construction of Road is already completed and the work has been satisfactory.</li> <li>2. Its Dimension:- Length=500meters Approximately and Width=3.7meters</li> <li>3. The Sectional Assistant has been advised to inform the Village Development Council to erect a plaque with full complete details of the scheme, mentioning the name of work, the name of MP, the amount sanctioned with year of sanctioned, the date of commencement and the date of completion of work.etc.</li> </ol>	

# CONSTRUCTION OF LINK ROAD FROM PWD MAIN ROAD TO SAMPATIGRE AT CHAPAHATI



<b>Date of Inspection:</b>	30 <sup>th</sup> November 2017
<b>Team of inspection officers:</b>	Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer
<b>Accompanied by:</b>	Shri P. Hajong, Sectional Assistant, Zikzak C&RD Block.
<b>Name of the Scheme:</b>	Construction of Link Road from PWD Main Road to Sampatigre at Chapahati
<b>Name of the MP:</b>	Kum. Agatha.K. Sangma, MP(LS)
<b>Year recommended/sanctioned:</b>	2013-14
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs 5,00,000/- sanctioned on 13 <sup>th</sup> January 2014
<b>Reason for delay in sanction, if any:</b>	Nil
<b>Date of release of fund:</b>	
1 <sup>st</sup> instalment :-	24 <sup>th</sup> February 2014.
2 <sup>nd</sup> instalment :-	25 <sup>th</sup> September 2014.
3 <sup>rd</sup> instalment :-	22 <sup>nd</sup> December 2015.
<b>Reason for delay in release of fund, if any:</b>	Nil
<b>Amount utilized:</b>	Rs. 5,00,000/-
<b>Date of commencement/starting of the work:</b>	24 <sup>th</sup> February 2014
<b>Date of completion/Expected date of completion:</b>	22 <sup>nd</sup> December 2015
<b>Status of the work:</b>	Work Completed
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil
<b>Whether inspection carried out from Block/DCs office:</b>	-----
<b>Name of executing agency:</b>	The work is executed by the Village Development Council.
<b>Whether signboard erected or not:</b>	No
<b>Date of submission of UC:</b>	
1 <sup>st</sup> Instalment:	Submitted to BDO, Zikzak C&RD Block on 30 <sup>th</sup> July 2014.
2 <sup>nd</sup> Instalment:	Submitted to BDO, Zikzak C&RD Block on 25 <sup>th</sup> November 2014.
<b>In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:</b>	Yes
<b>Impact of the scheme:</b>	The construction of Road has benefited the locality and surrounding areas for easy communication and transportation.etc.
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>During inspection the team observed that the construction of road is already completed. The work done is satisfactory. It was informed by the Sectional Assistant that there is convergence with MDC Scheme.</li> <li>Its dimension: Length=300m and Width=3.3m.</li> <li>The Sectional Assistant has been advised to inform the Village Development Council to erect a plaque with full complete details of the scheme, that is, the name of work, the name of MP, the amount sanctioned with year, the date of commencement and the date of completion of work.</li> </ol>


# CONSTRUCTION OF COMMUNITY HALL AT RAKALDHUBI



<b>Date of Inspection:</b>	30 <sup>th</sup> November 2017
<b>Team of inspection officers:</b>	Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer
<b>Accompanied by:</b>	Shri P. Hajong, Sectional Assistant, Zikzak C&RD Block
<b>Name of the Scheme:</b>	Construction of Community Hall at Rakalldhubi
<b>Name of the MP:</b>	Kum. Agatha. K. Sangma, MP(LS)
<b>Year recommended/sanctioned:</b>	2013-14
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 5,00,000/- sanctioned on 25 <sup>th</sup> July 2014
<b>Reason for delay in sanction, if any:</b>	Nil
<b>Date of release of fund:</b> 1 <sup>st</sup> instalment :- 2 <sup>nd</sup> instalment :- 3 <sup>rd</sup> instalment :-	25 <sup>th</sup> July 2014. 22 <sup>nd</sup> December 2014. 30 <sup>th</sup> July 2015.
<b>Reason for delay in release of fund, if any:</b>	Nil
<b>Amount utilized:</b>	Rs. 5,00,000/-
<b>Date of commencement/starting of the work:</b>	26 <sup>th</sup> July 2014
<b>Date of completion/Expected date of completion:</b>	30 <sup>th</sup> July 2015
<b>Status of the work:</b>	Work completed
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil
<b>Whether inspection carried out from Block/DCs office:</b>	-----
<b>Name of executing agency:</b>	The work is executed by the Village Development Council.
<b>Whether signboard erected or not:</b>	No
<b>Date of submission of UC:</b> 1 <sup>st</sup> Instalment: 2 <sup>nd</sup> Instalment:	Submitted to BDO, Zikzak C&RD Block on 25 <sup>th</sup> November 2014. Submitted to BDO, Zikzak C&RD Block on 25 <sup>th</sup> February 2015.
<b>In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:</b>	Yes
<b>Impact of the Scheme:</b>	Benefit for the Locality for conducting various awareness programmes, Public meeting, competitions.etc
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>The inspection team found that the construction of Community Hall is completed and satisfactory. It is constructed with good quality materials.</li> <li>Its dimension: Plinth area: L=15m and B=6.3m-----Veranda: L=15m and B=2m. Plinth height: 50cm-----2(two) Door: B=100cm and H=185cm. 7(seven) windows: B=90cm and H=120cm. Chowkat: (10*7*505) cm Veranda pillar: 25 diameter*7 numbers.</li> <li>The Village Development Council has been advised to erect a plaque with full complete details of the scheme, mentioning the name of work, the name of MP, the amount sanctioned with year, the date of commencement and the date of completion of work.</li> <li>Necessary action should be taken by the BDO/Sectional Assistant regarding signboard and ensure that it is erected.</li> </ol>



## CONSTRUCTION OF RETAINING WALL FROM ANPT PWD ROAD TO KODALDHOWA



<b>Date of Inspection:</b>	30 <sup>th</sup> November 2017
<b>Team of inspection officers:</b>	Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer
<b>Accompanied by:</b>	Shri P. Hajong, Sectional Assistant, Zikzak C&RD Block
<b>Name of the Scheme:</b>	Construction of Retaining Wall from ANPT PWD Road to Kodaldhowa
<b>Name of the MP:</b>	Shri P.A.Sangma, MP(LS)
<b>Year recommended/sanctioned:</b>	2014-15
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs.3,00,000/- sanctioned on 2 <sup>nd</sup> June 2015
<b>Reason for delay in sanction, if any:</b>	Nil
<b>Date of release of fund:</b> 1 <sup>st</sup> instalment :- 2 <sup>nd</sup> instalment :- 3 <sup>rd</sup> instalment :-	12 <sup>th</sup> June 2015. 25 <sup>th</sup> August 2015. 9 <sup>th</sup> November 2015.
<b>Reason for delay in release of fund, if any:</b>	Nil
<b>Amount utilized:</b>	Rs. 3,00,000/-
<b>Date of commencement/starting of the work:</b>	17 <sup>th</sup> June 2015
<b>Date of completion/Expected date of completion:</b>	9 <sup>th</sup> November 2015
<b>Status of the work:</b>	Work Completed
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil
<b>Whether inspection carried out from Block/DCs office:</b>	
<b>Name of executing agency:</b>	The work is executed by the Village Development Council
<b>Whether signboard erected or not:</b>	No
<b>Date of submission of UC:</b> 1 <sup>st</sup> instalment :- 2 <sup>nd</sup> instalment :-	Submitted to BDO, Zikzak C&RD Block on 22 <sup>nd</sup> July 2015. Submitted to BDO, Zikzak C&RD Block on 14 <sup>th</sup> September 2015.
<b>In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:</b>	Yes
<b>Impact of the Scheme:</b>	Protect Kutcha footpath against soil erosion.etc.
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>1. It was observed that the construction of retaining wall is completed.</li> <li>2. It is constructed with good quality materials.</li> <li>3. Its dimension: Length =60m Height = 1.20m, Breadth=0.50m</li> </ol>

# CONSTRUCTION OF CC ROAD FROM LOWER KALAICHAR TO NEW NAMAT GRAM INCLUDING CULVERT



<b>Date of Inspection:</b>	30 <sup>th</sup> November 2017	
<b>Team of inspection officers:</b>	Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer	
<b>Accompanied by:</b>	Shri P. Hajong, Sectional Assistant, Zikzak C&RD Block	
<b>Name of the Scheme:</b>	Construction of CC Road From Lower Kalaichar to New Namat Gram including Culvert	
<b>Name of the MP:</b>	Shri P.A.Sangma, MP(LS)	
<b>Year recommended/sanctioned:</b>	2014-15	
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 15,00,000/- sanctioned on 8 <sup>th</sup> September 2015	
<b>Reason for delay in sanction, if any:</b>	Nil	
<b>Date of release of fund:</b>		
1 <sup>st</sup> instalment :-	11 <sup>th</sup> September 2015.	
2 <sup>nd</sup> instalment :-	16 <sup>th</sup> February 2017.	
3 <sup>rd</sup> instalment :-	---	
<b>Reason for delay in release of fund, if any:</b>	Nil	
<b>Amount utilized:</b>	Rs. 12,75,000/-	
<b>Date of commencement/starting of the work:</b>	11 <sup>th</sup> September 2015.	
<b>Date of completion/Expected date of completion:</b>	-----	
<b>Status of the work:</b>	Work in progress.	
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil	
<b>Whether inspection carried out from Block/DCs office:</b>	-----	
<b>Name of executing agency:</b>	The work is executed by the Village Development Council.	
<b>Whether signboard erected or not:</b>	No	
<b>Date of submission of UC:</b>		
1 <sup>st</sup> instalment :-	Submitted to BDO, Zikzak C&RD Block on 14 <sup>th</sup> December 2016.	
2 <sup>nd</sup> instalment :-	-----	
<b>In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:</b>	-----	
<b>Impact of the Scheme:</b>	The construction of Road has benefited the locality and surrounding areas to easy communication and transportation.etc.	
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>1. The inspection team found that the construction of CC Road is under progress.</li> <li>2. It was observed that work has been completed only on the earthwork cutting and Culvert.</li> <li>3. Its dimension: Road Length=150m ( approx) width=2.8m Culvert: Slab thickness 200mm -----Wing wall: and L=1.9m H=1.9m. Abutment: L=6.7m and H=1.8m Wingwall Thickness: 50cm---- Guard wall: L=2.80m (both sides) breadth= 0.30m, Height =0.60m</li> <li>4. The Sectional Assistant has been advised to inform the Village Development Council to speed up the work in order to release the 3<sup>rd</sup> instalment. Necessary action should be taken by the BDO/Sectional Assistant regarding the slow progress of the schemes.</li> <li>5. The Sectional Assistant has also been advised to inform the village Development Council to erect a plaque with full complete details of the scheme.</li> </ol>	

# CONSTRUCTION OF CC MOTORABLE ROAD FROM BOLDAMGRE MAIN ROAD TO BOLDAMGRE



<b>Date of Inspection:</b>	30 <sup>th</sup> November 2017
<b>Team of inspection officers:</b>	Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer
<b>Accompanied by:</b>	Shri P. Hajong, Sectional Assistant, Zikzak C&RD Block
<b>Name of the Scheme:</b>	Construction of RCC Motorable Road from Boldamgre Main Road to Boldamgre
<b>Name of the MP:</b>	Shri P.A.Sangma, MP(LS)
<b>Year recommended/sanctioned:</b>	2014-15
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 15,00,000/- sanctioned on 8 <sup>th</sup> September 2015.
<b>Reason for delay in sanction, if any:</b>	Nil
<b>Date of release of fund:</b> 1 <sup>st</sup> instalment :- 2 <sup>nd</sup> instalment :- 3 <sup>rd</sup> instalment :-	11 <sup>th</sup> September 2015. 16 <sup>th</sup> February 2017. ---
<b>Reason for delay in release of fund, if any:</b>	Nil
<b>Amount utilized:</b>	Rs. 12,75,000/-
<b>Date of commencement/starting of the work:</b>	11 <sup>th</sup> September 2015.
<b>Date of completion/Expected date of completion:</b>	16 <sup>th</sup> February 2017.
<b>Status of the work:</b>	Completed
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil
<b>Whether inspection carried out from Block/DCs office:</b>	
<b>Name of executing agency:</b>	The work is executed by the Village Development Council.
<b>Whether signboard erected or not:</b>	No.
<b>Date of submission of UC:</b> 1 <sup>st</sup> Instalment: 2 <sup>nd</sup> Instalment:	Submitted to BDO, Zikzak C&RD Block on 14 <sup>th</sup> December 2016. -----
<b>In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:</b>	-----
<b>Impact of the Scheme:</b>	The construction of Road has benefited the locality and surrounding areas to easy communication and transportation.etc.
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>During inspection the team found that the construction of Motorable road is completed. It was informed that the motorable road was constructed entirely of cement</li> <li>It was found that construction of the road is satisfactory.</li> <li>Its dimension:-Motorable road L=107m and B=3.30m Bridge: L=5.7m and B=3.9m.-----Wing wall: L=20m and H=1.80m Abutment: L=4m and H=2m. -----Railing Post: size (22*22)cm (6 nos). GI Pipe: Diameter: 50mm (4nos.)</li> <li>The Sectional Assistant has been advised to inform the Village Development Council to erect a plaque with full complete details of the scheme immediately within two weeks.</li> </ol>



# CONSTRUCTION OF UPPER PRIMARY SCHOOL BUILDING AT KALAICHARPARA



<b>Date of Inspection:</b>	30 <sup>th</sup> November 2017.	
<b>Team of inspection officers:</b>	Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer	
<b>Accompanied by:</b>	Shri P. Hajong, Sectional Assistant, Zikzak C&RD Block.	
<b>Name of the Scheme:</b>	Construction of Upper Primary School Building at Kalaicharpara	
<b>Name of the MP:</b>	Shri Conrad K. Sangma, MP(LS)	
<b>Year recommended/sanctioned:</b>	2016-17	
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 3,00,000/- sanctioned on 8 <sup>th</sup> December 2016.	
<b>Reason for delay in sanction, if any:</b>	Nil	
<b>Date of release of fund:</b>	23 <sup>rd</sup> February 2017. -----	
<b>1<sup>st</sup> instalment :-</b>		
<b>2<sup>nd</sup> instalment :-</b>		
<b>Reason for delay in release of fund, if any:</b>	Nil	
<b>Amount utilized:</b>	Rs. 1,80,000/-	
<b>Date of commencement/starting of the work:</b>	-----	
<b>Date of completion/Expected date of completion:</b>	-----	
<b>Status of the work:</b>	No Work has been started by the beneficiary.	
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil	
<b>Whether inspection carried out from Block/DCs office:</b>		
<b>Name of executing agency:</b>	The Village Development Council.	
<b>Whether signboard erected or not:</b>	No	
<b>Date of submission of UC:</b>	-----	
<b>1<sup>st</sup> Instalment:</b>		
<b>2<sup>nd</sup> Instalment:</b>		
<b>In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:</b>		
<b>Impact of the Scheme:</b>	----	
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>During inspection the team found that the construction of the School building has not yet been started. It was informed by the Member of the Village Development Council that the reason for non execution of the work is due to ban of NGT for supplying of materials such as stone aggregate from Stone quarries.</li> <li>Necessary steps should be taken by the BDO/Sectional Assistant regarding this issue in order to implement the scheme and make it functional as soon as possible.</li> </ol>	

# CONSTRUCTION OF JEEPABLE ROAD FROM NOGARPARA VIA MERENGGIPARA VILLAGE



<b>Date of Inspection:</b>	30 <sup>th</sup> November 2017	
<b>Team of inspection officers:</b>	Shri S. Sungoh, Research Officer, Shri R.M.G. Nongtdu, Executive Engineer and Shri L.L.L. Jyrwa, Junior Engineer	
<b>Accompanied by:</b>	Shri P. Hajong, Sectional Assistant, Zikzak C&RD Block	
<b>Name of the Scheme:</b>	Construction of Jeepable Road from Nogarpara via Merenggipara village.	
<b>Name of the MP:</b>	Shri Conrad K. Sangma, MP(LS)	
<b>Year recommended/sanctioned:</b>	2016-17	
<b>Amount &amp; Date of sanctioned by the DC:</b>	Rs. 3,00,000/- sanctioned on 27 <sup>th</sup> June 2017	
<b>Reason for delay in sanction, if any:</b>	Nil	
<b>Date of release of fund:</b>		
1 <sup>st</sup> instalment :-	17 <sup>th</sup> March 2017.	
2 <sup>nd</sup> instalment :-	21 <sup>st</sup> August 2017.	
3 <sup>rd</sup> instalment :-	----	
<b>Reason for delay in release of fund, if any:</b>	Nil	
<b>Amount utilized:</b>	Rs. 2,55,000/-	
<b>Date of commencement/starting of the work:</b>	17 <sup>th</sup> March 2017.	
<b>Date of completion/Expected date of completion:</b>	-----	
<b>Status of the work:</b>	Work in progress	
<b>Cause/Reason for delay in sanction/completion of works:</b>	Nil	
<b>Whether inspection carried out from Block/DCs office:</b>	-----	
<b>Name of executing agency:</b>	The work is executed by the Village Development Council	
<b>Whether signboard erected or not:</b>	No	
<b>Date of submission of UC:</b>		
1 <sup>st</sup> Instalment:	Submitted to BDO, Zikzak C&RD Block on 21 <sup>st</sup> July 2017.	
2 <sup>nd</sup> Instalment:	-----	
<b>In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:</b>	-----	
<b>Impact of the Scheme:</b>	The construction of Road has benefited the locality and surrounding areas to easy communication and transportation.etc.	
<b>Findings/Observations:</b>	<ol style="list-style-type: none"> <li>1. On inspection it has been seen that the construction of the road is 85% completed.</li> <li>2. It was informed by the Sectional Assistant that the construction of road is in convergence with the MGNREGS Scheme.</li> <li>3. Its dimension: Length =600m and Width=1.90m.</li> <li>4. The Sectional Assistant has been advised to inform the Village Development Council to erect a separate plaque for MP scheme with full complete details.</li> </ol>	

Shri S. Sungoh, Research Officer Programme Implementation & Evaluation	-
Shri R.M.G. Nongtdu, Executive Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-
Shri L.L.L. Jyrwa, Junior Engineer State Project Implementation Cell of MPLADS under PI & Evaluation	-