

## PMGSY INSPECTION REPORT

- 1) Date of Inspection :- 11-07-2014
- 2) Team of Inspecting Officers :-Shri D. S. Kharpan, Asstt. Director and Shri M.C. Khonglah, Research Asstt. accompanied by Shri Leaderone Rymbai, JE.,Shri Sopwing Sympli, S.A.
- 3) Details of Location :-
  - i) Village – Iapmala
  - ii) Block – Khliehriat
  - iii) District – East Jaintia Hills
- 4) Name of the Scheme :- PMGSY.
- 5) Year of Sanctioned :- 2009
- 6) Amount Sanctioned :- Rs. 126.76 Lakhs
- 7) Amount Utilized :- Rs.128.17 Lakhs
- 8) Maintenance Cost:- Rs. 3.35 Lakhs
- 9) Date of commencement of the work :- 07-07-2007
- 10) Date of Completion :- 31-01-09
- 11) Physical progress of the work till date :- Completed
- 12) Name of executing agency :- EE PWD (Rd) DPIU PMGSY, Jaintia Hills District.
- 13) Whether there is any revised estimate :- NIL



14) The Quality of construction of the road and side drain is satisfactory.

15) Earth cutting of the road connecting of side drain :- Good

16) The length of the motorable road connecting from Iapmala to Wahsarang village is 4.00 KM.

17) Width of the road :- 3 metres.

18) Observations :-The inspection team found that construction of the road is completed but the same has not been Black Topped. Further, it was also found that potholes have also developed in some parts of the road due to non-Black Topping of the said road.

19) Suggestion :- The E.E. i/c has been advised to move for sanction for Black Topping of the said road so as to avoid further damage of the road.



## PMGSY INSPECTION REPORT

- 1) Date of Inspection :- 11-07-2014
- 2) Details of Location :-
  - i) Village – Musniang
  - ii) Block – Khliehriat
  - iii) District – East Jaintia Hills
- 3) Name of the Scheme :- PMGSY.
- 4) Year of Sanctioned :- 2009
- 5) Amount Sanctioned :- Rs. 129.69 Lakhs
- 6) Amount Utilized :- Rs. 128.13 Lakhs
- 7) Maintenance Cost:- Rs. 4.18 Lakhs
- 8) Date of commencement of the work :- 07-07-07
- 9) Date of Completion :- 31-01-2009
- 10) Physical progress of the work till date :- Completed
- 11) Name of executing agency :- E.E.PWD (Rd) DPIU PMGSY, Jaintia Hills District.
- 12) Whether there is any revised estimate :- Nil
- 13) The Quality of construction of the road and side drain. :- Good
- 14) Earth cutting of the road and construction of the side drain :- Good



15) The length of the motorable road connecting from Musniang to Lumsken village is 4.00 KM.

16) Width of the road :- 3 metres.

17. Observations :-The inspection team found that construction of the road is completed but Black Topping of the same is yet to be one.

18. Suggestions:- The E.E. i/c PMGSY is advised to speed up Black Topping of the said road so as to avoid early damage of the road.





- 15) The length of the motorable road connecting from Mulait to Mukhain village is 6.20 KM.
- 16) Width of the road :- 3 metres.
- 17) Observations :- The Inspection Team found that the work is fully completed and Black Topping also has been done. Further, it was found that the quality of work is very good.

