

## PMGSY

- 1) Name of the Scheme :- Construction including Metalling and Black topping of a road from Langja to Tynghor (Sec.II)
- 2) Date of Inspection :- 14-11-2017
- 3) Details of Location :-
  - i) Village – Langja to Tynghor (Sec.II)
  - ii) Block – Mawshynrut
  - iii) District –West Khasi Hills
- 4) Year of Sanctioned :- 2013 – 14
- 5) Amount Sanctioned :- Rs. 167.867(L)
- 7) Amount Utilized till date/completion :- Rs.56.04 (L)
- 8) Maintenance Cost:- Rs. 13.01 (L)
- 9) Date of commencement of the work :- 25-10-2013
- 10) Target date of completion :- October, 2017
- 11) Date of Completion :- Work in progress
- 12) Physical progress of the work till date :- 90 % completed
- 13) Name of executing agency :- EE, PWD Cum PIU, Mawshynrut
- 14) Whether there is any revised estimate :- Nil
- 15) The quality of construction of the road and side drain:- Good
- 16) Earth cutting of the road and construction of side drain :-  
Good.
- 17) The length of the motorable road connecting from Langja to Tynghor village is 2.085 KM.
- 18) Observations :- The inspection team found that construction of the road is 90 % completed. It was also found that Black topping of the said road is completed



Black topped road



Hume pipe



Kutchra side drain

whereas construction of the road's shoulder is still going on. The size of Kutcha side drain = (500x500)mm., Catch Water drain = 1.20x1.20x 0.50)m., Hume pipes (single opening) = 9 nos., Hume pipe's outer diameter = 1.20 metre, inner diameter =1.00 metre and the Road Furniture has been erected.

19) Suggestions: The AEE i/c was advised to instruct the contractor concerned to complete the remaining work at the earliest.



Sign Board



## PMGSY

- 1) Date of Inspection :- 14-11-2017
- 2) Team of Inspecting Officers:- Shri D.S.Kharpan, Asst. Director, Shri M.C. Khonglah, Asst.Research Officer and Shri RMG Nongtdu, EEaccompanied by Smt. A. PhawaAEE, Shri G. Shangdiar, JE.
- 3) Details of Location :- i)Village – Nongjri to Jynruniangbrak  
ii) Block – Mawshynrut  
iii) District –West KhasiHills
- 4) Name of the Scheme :-Nongjri to Jynruniangbrak.
- 5) Year of Sanctioned :- 2006 - 07
- 6) Amount Sanctioned :- Rs. 2346.685 (L)
- 7) Amount Utilized till date/completion :- Rs.2333.67 (L)
- 8) Five years ofMaintenance Cost:- 30.715 (L)
- 9) Date of commencement of the work :- 14-09-2013
- 10) Target date of completion :- 2018
- 11) Date of Completion :- April, 2016
- 12) Physical progress of the work till date :- Work completed upto Granular Sub Base(GSB)
- 13) Name of executing agency :-EE, PWD Cum PIU,Mawshynrut.
- 14) Whether there is any revised estimate :- NIL



GSB road



Double Hume Pipe

15) The quality of construction of the road and side drain:- Good

16) Earth cutting of the road and construction of side drain  
:-Good

17) The length of the motorable road connecting from  
Nongjri to Jynruniangbrakvillage is 20.00 KM.

18) Carriage way width of the road :- 3.9metres.

19) Observations :- The inspection team found that construction of the road is completed upto Granular Sub Base(GSB) stage. Tender for Black Topping has been called but work order has not yet been allotted. Black Topped of the road is expected to be started by December 2017. Construction of road under Phase I is completed.

- Sub Base- 100 mm thickness.
- Kutcha side drains- 600 mm \*600 mm
- Culvert Hume Pipe a) Single Opening (83 nos.)- Outer diameter: 1.20 mm. Inner diameter: 1.00 m.
- Main Informatory Board, Citizen Information Board, Logo Board, Kilometres stones has been erected.

20) Suggestion:- The AEE, i/c was advised to see that the work is in steady progress so that the work can be completed within the stipulated time.



Sign Board of the road



Kilometer Stone erected at every 1000 mts