

PMGSY

- 1) Name of the Scheme:- Metalling and Black Topping of a road from Kynshi to Mawlangren.
- 2) Date of Inspection :- 16-11-2017
- 3) Team of Inspecting Officers:- Shri D.S.Kharpan, Asstt. Director, Shri M.C. Khonglah, Asst.Research Officer and Shri RMG Nongtdu, EE accompanied by R. Nartiang, AEE and Shri P. Marwein, JE
- 4) Details of Location :-
 - i) Village – Mawlangren
 - ii) Block – Mawthadraishan
 - iii) District –West Khasi Hills
- 5) Year of Sanctioned :- 2014
- 6) Amount Sanctioned :- Rs. 129.52(L)
- 7) Amount Utilized till date/completion :- Rs.123.04 (L)
- 8) Five years of Maintenance Cost:- 12.22 (L)
- 9) Date of commencement of the work :- 6th June, 2014
- 10) Target date of completion :- 6th April, 2015
- 11) Date of completion :- 5th August, 2015
- 12) Physical progress of the work till date :-100 % completed
- 13) Name of executing agency :-EE,PWD(Roads) cum DPIU, West Khasi Hills.
- 14) Whether there is any revised estimate :- Nil
- 15) The quality of construction of the road and side drain:- Good
- 16) Earth cutting of the road and side drain :-Good



Black topped road



CC Side drain



Retaining Wall

17) The length of the motorable road connecting from Kynshi to Mawlangren village is 3.00 KM.

18) Carriage way width of the road :- 3.00 metres.

19) Observations :- It was observed that construction of the road under Phase-II is completed. The Roadway width is 6.80 m., kutchra side drain = 600mm x600 mm., CC side drain= 450mm x450 mm., Retaining Wall length= 30 metres and the Road Furniture has been erected.



Sign Board

PMGSY

- 1) Name of the Scheme :- Metalling and Black Topping of a road from Myriaw to Nongriat (Ramsiej).
- 2) Date of Inspection :- 16-11-2017
- 3) Details of Location :-
 - i) Village – Ramsiej
 - ii) Block – Mawthadraishan
 - iii) District –West Khasi Hills
- 4) Year of Sanctioned :- 2014
- 5) Amount Sanctioned :- Rs. 144.46(L)
- 6) Amount Utilized till date/completion :- Rs.143.83 (L)
- 7) Maintenance Cost :- 12.99 (L)
- 8) Date of commencement of the work :- 10th June, 2014
- 9) Target date of completion :- 10th April, 2015
- 10) Date of completion :- 10th August, 2017
- 11) Physical progress of the work till date :-100 % completed
- 12) Name of executing agency :- EE,PWD (Rds) cum DPIU, West Khasi Hills.
- 13) Whether there is any revised estimate :- Nil
- 14) The quality of construction of the road and side drain:- Good
- 15) Earth cutting of the road and side drain :- Good



Black topped road



CC Side Drain



Retaining Wall

16) The length of the motorable road connecting from Myriaw to Nongriat (Ramsiej) village is 3.00 KM.

17) Carriage way width of the road :- 3.00 metres.

18) Observations :- It was found that Metalling and Black topping of the said road is completed. Carriage way width = 3.60 metres, Retaining wall length= 12.5 metres, height= 2.00 metres, CC side drains= (500x500) mm, Kutcha side drains = (600x 600) mm. and the Road Furniture has been fixed.



Sign Board