

PMGSY INSPECTION REPORT

- 1) Date of Inspection :- 27-06-2014
- 2) Team of Inspecting Officers :- Shri D.S.Kharpan, Asstt. Director and Shri M.C. Khonglah, Research Asstt. accompanied by Shri R.B.Dkhar, AEE, Shri K.Iawrod, J.E and Shri Keshap Dutta, Sectional Assistant.
- 3) Details of Location :- i) Village – Koltapara
ii) Block – Ranikor
iii) District – South West Khasi Hills
- 4) Name of the Scheme :- PMGSY.
- 5) Year of Sanctioned :-Rs. 2013 - 2014
- 6) Amount Sanctioned :-Rs. 270.24 Lakhs
- 7) Maintenance Cost :-Rs. 25.64 Lakhs for 5 years from the date of completion
- 8) Amount Utilized :-Rs.72.91 Lakhs
- 9) Date of commencement of the work :-Oct, 2013
- 10) Date of Completion :- Target date of completion 12-05-2015
- 11) Physical progress of the work till date :-50 %
- 12) Name of executing agency :-EE PWD Cum-Ranikor Sub-Division
- 13) Whether there is any revised estimate :-Nil
- 14) The length of the motorable road connecting from Nayapara to Koltapara village is 3.0 KM.
- 15) Observations :- The Inpection Team found that earth cutting of the road is completed whereas construction of side drain is progress.



16) Sugesstion:-The AEE i/c was advised to monitor the work regularly and to see that laying of gravel and black topping are done properly.



Shri D.S Kharpan, Assistant Director,
Programme Implementation & Evaluation -

Shri M. C Khonglah, Research Assistant,
Programme Implementation & Evaluation -