

CONSTRUCTION OF CC DRAIN ALONG PWD ROAD FROM RINGRE TO UPPER CHANDMARY



Date of Inspection:	18 th January 2022
Team of inspection officers:	Shri.Baljrang R Marak, Research Officer Shri. R.M G Nongtdu, Executive Engineer
Accompanied by:	Shri.Cheyzeil A Sangma Assistant Engineer
Name of the Scheme:	Construction of CC Drain along PWD Road from Ringre to Upper Chandmary
Name of the MP:	Shri Conrad K. Sangma, MP (LS)
Year recommended/sanctioned:	2017-18
Amount & Date of sanctioned by the DC:	Rs. 3,00,000/-
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :- 3 rd instalment :-	Rs. 1,80,000/- released from Block Office on 19 th September 2017. Rs. 75,000/- released from Block Office on 11 th December 2017. Rs. 45,000/- released from Block Office on 19 th September 2019.
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 3,00,000/-
Date of commencement/starting of the work:	19 th October 2017
Date of completion/Expected date of completion:	NA
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Tura Municipal Board.
Name of executing agency:	The work is executed by the Tura Municipal Board
Whether signboard erected or not:	No
Date of submission of UC: 1 st Instalment: 2 nd Instalment:	Submitted to CEO, Tura Municipal Board on 04 th December 2017. Submitted to CEO, Tura Municipal Board on 16 th September 2019.
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	
Impact of the Scheme:	Benefitted the localities in proper drainage systems.
Findings/Observations:	<ol style="list-style-type: none"> 1. During inspection the team found the construction of CC Drain is completed. 2. It is also found that it is constructed with usage of good quality materials. 3. The Engineer in-charge has been advised to informed the committee to erect a plaque with complete details of the scheme such as the name of the MP, year and date of sanctioned, amount sanctioned,. etc 4. Its dimension: Total length = 150 meter.

FINANCIAL ASSISTANCE FOR PROCUREMENT OF GENERATOR OF NURSING TRAINING CENTRE AT CHANDMARY, TURA



Date of Inspection:	18 th January 2022
Team of inspection officers:	Shri.Baljrang R Marak, Research Officer Shri. R.M G Nongtdu, Executive Engineer
Accompanied by:	Shri.Cheyzeil A Sangma Assistant Engineer
Name of the Scheme:	Financial Assistance for Procurement of Generator of Nursing Training Centre at Chandmary, Tura
Name of the MP:	Shri Conrad K. Sangma, MP(LS)
Year recommended/sanctioned:	2017-18
Amount & Date of sanctioned by the DC:	Rs. 4,00,000/-
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :- 3 rd instalment :-	Rs. 4,00,000/- released from Block Office on 12 th September 2017. ----- -----
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 4,00,000/-
Date of commencement/starting of the work:	NA
Date of completion/Expected date of completion:	NA
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Tura Municipal Board
Name of executing agency:	The work is executed by the Tura Municipal Board
Whether signboard erected or not:	Yes
Date of submission of UC: 1 st Instalment: 2 nd Instalment:	----- -----
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	No
Impact of the Scheme:	Benefit for the Training Centre as an auxiliary unit in case of power shortages
Findings/Observations:	1. The inspection team found the installation of generator is completed, satisfactory and functional.

CONSTRUCTION OF RONGKHON BOLDAMGRE ROAD AT EDENBARI



Date of Inspection:	18 th January 2022
Team of inspection officers:	Shri.Baljrang R Marak, Research Officer Shri. R.M G Nongtdu, Executive Engineer
Accompanied by:	Shri.Cheyzeil A Sangma Assistant Engineer
Name of the Scheme:	Construction of Rongkhon Boldamgre road at Edenbari
Name of the MP:	Shri Conrad K. Sangma, MP (LS)
Year recommended/sanctioned:	2017-18
Amount & Date of sanctioned by the DC:	Rs. 5,00,000/-
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :- 3 rd instalment :-	Rs. 3,00,000/- released from Block Office on 21 st July 2017. Rs. 1,25,000/- released from Block Office on 25 th September 2017. Rs. 75,000/- released from Block Office on 16 th May 2018.
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 5,00,000/-
Date of commencement/starting of the work:	NA
Date of completion/Expected date of completion:	NA
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	Yes, at regular intervals from Tura Municipal Board.
Name of executing agency:	The work is executed by the Tura Municipal Board
Whether signboard erected or not:	No
Date of submission of UC: 1 st Instalment: 2 nd Instalment:	----- Submitted to CEO, Tura Municipal Board on 14 th May 2018.
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	
Impact of the Scheme:	Benefitted the villagers in connectivity from villages to other villages.
Findings/Observations:	<ol style="list-style-type: none"> 1. During inspection the team found the construction of Road is completed. 2. It was seen the work that was executed under MP fund are Earthwork cutting and filling. 3. The Engineer in-charge has been advised to informed the committee to erect a plaque with complete details of the scheme such as name of the MP, year and date of sanctioned, amount sanctioned,. etc 4. Its dimension: Total Length = 500 m ; Width = 6 m

CONSTRUCTION OF CC MOTORABLE ROAD AT DURAMONG SALJADARE GITTIM, TURA



Date of Inspection:	18 th January 2022
Team of inspection officers:	Shri.Baljrang R Marak, Research Officer Shri. R.M G Nongtdu, Executive Engineer
Accompanied by:	Shri.Cheyzeil A Sangma Assistant Engineer
Name of the Scheme:	Construction of CC Motorable road at Duramong Saljadare Gittim, Tura
Name of the MP:	Shri Conrad K. Sangma, MP (LS)
Year recommended/sanctioned:	2017-18
Amount & Date of sanctioned by the DC:	Rs. 4,00,000/-
Reason for delay in sanction, if any:	Nil
Date of release of fund:	
1st instalment :-	Rs. 2,40,000/- released from Block Office on 21 st July 2017.
2nd instalment :-	Rs. 1,00,000/- released from Block Office on 12 th March 2018.
3rd instalment :-	Rs. 60,000/- released from Block Office on 12 th November 2019.
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 4,00,000/-
Date of commencement/starting of the work:	12 th August 2017
Date of completion/Expected date of completion:	NA
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	--
Name of executing agency:	The work is executed by the Tura Municipal Board
Whether signboard erected or not:	No
Date of submission of UC:	
1st Instalment:	Submitted to CEO, Tura Municipal Board on 14 th December 2017.
2nd Instalment:	Submitted to CEO, Tura Municipal Board on 5 th November 2019.
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the Scheme:	Availability of the CC Motorable Road benefits the localities for medical emergency, development to their localities where many residents can avail the motorable road.
Findings/Observations:	<ol style="list-style-type: none"> The inspection team found that the construction of CC Motorable road is completed. It is constructed with usage of good quality materials. The Engineer incharge has been advised to inform the committee to erect a plaque with complete details of the scheme, which include the name of the MP, year and date of sanctioned, amount sanctioned, etc It was informed by the Engineer that additional work has been executed, i.e., Retaining wall due to site condition. Its dimension: Total Road Length = 80 m and Width = 3.60 m. Retaining Wall: Total length = 60m and Height = 1.20m

CONSTRUCTION OF CC MOTORABLE ROAD CHRISTIAN BOY'S SCHOOL GATE TO PWD ROAD



Date of Inspection:	18 th January 2022
Team of inspection officers:	Shri.Baljrang R Marak, Research Officer Shri. R.M G Nongtdu, Executive Engineer
Accompanied by:	Shri.Cheyzeil A Sangma Assistant Engineer
Name of the Scheme:	Construction of CC Motorable road Christian Boy's School Gate to PWD road
Name of the MP:	Shri Conrad K. Sangma, MP (LS)
Year recommended/sanctioned:	2017-18
Amount & Date of sanctioned by the DC:	Rs. 3,00,000/-
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :- 3 rd instalment :-	Rs. 1,80,000/- released from Block Office on 17 th April 2018. Rs. 75,000/- released from Block Office on 10 th January 2020. Rs. 45,000/- released from Block Office on 9 th March 2020.
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 3,00,000/-
Date of commencement/starting of the work:	3 rd December 2019
Date of completion/Expected date of completion:	NA
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	--
Name of executing agency:	The work is executed by the Tura Municipal Board
Whether signboard erected or not:	No
Date of submission of UC: 1 st Instalment: 2 nd Instalment:	Submitted to CEO, Tura Municipal Board on 6 th January 2020. Submitted to CEO, Tura Municipal Board on 5 th March 2020.
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	
Impact of the Scheme:	Availability of the CC Motorable Road benefits the localities for medical emergency, development to their localities where many residents can avail the motorable road.
Findings/Observations:	<ol style="list-style-type: none"> 1. The inspection team found that the construction of CC Motorable road is completed. 2. The Engineer incharge has been advised to inform the committee to erect a plaque with complete details of the scheme, which include the name of the MP, year and date of sanctioned, amount sanctioned, etc 3. Its dimension: Total Length = 120 m and Width = 3.60 m.

CONSTRUCTION OF CC FOOTPATH WITH STEPS FROM CAPTAIN RESERVE'S AREA TO KA'SANANG GRAVEYARD



Date of Inspection:	18 th January 2022
Team of inspection officers:	Shri.Baljrang R Marak, Research Officer Shri. R.M G Nongtdu, Executive Engineer
Accompanied by:	Shri.Cheyzeil A Sangma Assistant Engineer
Name of the Scheme:	Construction of CC Footpath with Steps from Captain Reserve's area to Ka'sanang Graveyard
Name of the MP:	Shri Conrad K. Sangma, MP (LS)
Year recommended/sanctioned:	2017-18
Amount & Date of sanctioned by the DC:	Rs. 2,00,000/-
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :- 3 rd instalment :-	Rs. 1,20,000/- released from Block Office on 3 rd October 2017. Rs. 50,000/- released from Block Office on 11 th November 2019. Rs. 30,000/- released from Block Office on 3 rd March 2020.
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 2,00,000/-
Date of commencement/starting of the work:	7 th December 2017.
Date of completion/Expected date of completion:	NA
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	--
Name of executing agency:	The work is executed by the Tura Municipal Board
Whether signboard erected or not:	Yes
Date of submission of UC: 1 st Instalment: 2 nd Instalment:	----- -----
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	
Impact of the Scheme:	Availability of the footpath benefits the localities providing access to graveyard.
Findings/Observations:	<ol style="list-style-type: none"> 1. The inspection team found the construction of CC footpath is completed. 2. It is constructed with usage of good quality materials. 3. The Engineer in-charge has been advised to informed committee to make a correction on a plaque. 4. Its dimension: Total Length = 180 m and Width = 2.00 m

CONSTRUCTION OF RETAINING WALL FROM NOKMA'S RESIDENTIAL ROAD TO LT. L.A.SANGMA'S RESIDENCE AT MATCHAKOLGRE



Date of Inspection:	18 th January 2022
Team of inspection officers:	Shri.Baljrang R Marak, Research Officer Shri. R.M G Nongtdu, Executive Engineer
Accompanied by:	Shri.Cheyzeil A Sangma Assistant Engineer
Name of the Scheme:	Construction of Retaining wall from Nokma's Residential road to Lt. L.A.Sangma's Residence at Matchakolgre
Name of the MP:	Shri Conrad K. Sangma, MP (LS)
Year recommended/sanctioned:	2017-18
Amount & Date of sanctioned by the DC:	Rs. 5,00,000/-
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :- 3 rd instalment :-	Rs. 3,00,000/- released from Block Office on 23 rd March 2018. Rs. 1,25,000/- released from Block Office on 10 th July 2019. Rs. 75,000/- released from Block Office on 16 th January 2020.
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 5,00,000/-
Date of commencement/starting of the work:	4 th April 2018
Date of completion/Expected date of completion:	NA
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	--
Name of executing agency:	The work is executed by the Tura Municipal Board
Whether signboard erected or not:	No
Date of submission of UC: 1 st Instalment: 2 nd Instalment:	Submitted to CEO, Tura Municipal Board on 11 th July 2018. Submitted to CEO, Tura Municipal Board on 14 th January 2020.
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the Scheme:	Availability of the retaining wall protects and retain from soil erosion.
Findings/Observations:	<ol style="list-style-type: none"> 1. The inspection team found that the construction of retaining wall from Nokma's Residential road to Lt. L.A.Sangma's residence is completed. 2. It is constructed with usage of good quality materials. 3. The Engineer in-charge has been advised to informed the committee to erect a plaque with complete details of the scheme mentioning the name of the MP, year of sanctioned and date of sanctioned, amount sanctioned,. etc 4. Its dimension: Total Length = 40 m and Width = 1.20 m.

FINANCIAL ASSISTANCE FOR SETTING UP OF STEEL THRUST SHED AT MONDOLTILLA COMMUNITY HALL



Date of Inspection:	18 th January 2022
Team of inspection officers:	Shri.Baljrang R Marak, Research Officer Shri. R.M G Nongtdu, Executive Engineer
Accompanied by:	Shri.Cheyzeil A Sangma Assistant Engineer
Name of the Scheme:	Financial Assistance for setting up of Steel thrust shed at Mondoltilla community Hall
Name of the MP:	Shri Conrad K. Sangma, MP (LS)
Year recommended/sanctioned:	2017-18
Amount & Date of sanctioned by the DC:	Rs. 5,00,000/-
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :- 3 rd instalment :-	Rs. 3,00,000/- released from Block Office on 17 th April 2018. Rs. 1,25,000/- released from Block Office on 10 th January 2020. Rs. 60,000/- released from Block Office on 3 rd March 2020.
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs.5,00,000/-
Date of commencement/starting of the work:	23 rd August 2019
Date of completion/Expected date of completion:	NA
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	--
Name of executing agency:	The work is executed by the Tura Municipal Board
Whether signboard erected or not:	Yes
Date of submission of UC: 1 st Instalment: 2 nd Instalment:	Submitted to CEO, Tura Municipal Board on 6 th January 2020. Submitted to CEO, Tura Municipal Board on 28 th February 2020.
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the Scheme:	Availability of this shed benefits the localities for their various needs such awareness programmes, meetings,etc.
Findings/Observations:	<ol style="list-style-type: none"> The inspection team found that the construction of setting of steel thrust shed is completed. It is constructed with usage of good quality materials. It was informed by the Engineer in-charge that the scheme is in convergence with Chief Minister Special Development Fund. It was informed by the Engineer in-charge erecting of steel post, steel truss and Dyna Roof has been utilized from the MP Scheme. The Engineer in-charge has been advised to informed the committee to erect a plaque with complete details of the scheme, mentioning the name of the MP, year of sanctioned and date of sanctioned, amount sanctioned, etc Its dimension: Plinth Area: 130sqm. Half walling: Length = 33.80m and Height = 0.80m

CONSTRUCTION OF CC FOOTBRIDGE AT FORESTILLA



Date of Inspection:	18 th January 2022
Team of inspection officers:	Shri.Baljrang R Marak, Research Officer Shri. R.MG Nongtdu, Executive Engineer
Accompanied by:	Shri.Miniton A Sangma Sectional Assistant
Name of the Scheme:	Construction of CC Footbridge at Forestilla
Name of the MP:	Shri Conrad K. Sangma, MP (LS)
Year recommended/sanctioned:	2017-18
Amount & Date of sanctioned by the DC:	Rs. 2,50,000/-
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :- 3 rd instalment :-	Rs. 1,50,000/- released from Block Office on 5 th December 2017. Rs. 62,500/- released from Block Office on 28 th February 2020. Rs. 37,500/- released from Block Office on 25 th June 2020.
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 2,50,000/-
Date of commencement/starting of the work:	NA
Date of completion/Expected date of completion:	NA
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	--
Name of executing agency:	The work is executed by the Tura Municipal Board
Whether signboard erected or not:	No
Date of submission of UC: 1 st Instalment: 2 nd Instalment:	----- -----
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	
Impact of the Scheme:	Providing access to the other localities.
Findings/Observations:	<ol style="list-style-type: none"> During inspection the team found the construction of CC Footbridge at Forestilla is completed and satisfactory. The Engineer in-charge has been advised to informed the committee to erect a plaque with complete details of the scheme mentioning the name of the MP, year and date of sanctioned, amount sanctioned,. etc Its dimension: Length = 6.8 m and Width = 1.10 m. 6 nos Railing post: (120*120*1050)mm 15mm Dia GI Pipes Railing: Length = 6.8m

CONSTRUCTION OF RETAINING WALL AT BALADING TURA



Date of Inspection:	18 th January 2022
Team of inspection officers:	Shri.Baljrang R Marak, Research Officer Shri. R.MG Nongtdu, Executive Engineer
Accompanied by:	Shri.Miniton A Sangma Sectional Assistant
Name of the Scheme:	Construction of Retaining wall at Balading Tura
Name of the MP:	Shri Conrad K. Sangma, MP (LS)
Year recommended/sanctioned:	2017-18
Amount & Date of sanctioned by the DC:	Rs. 5,00,000/-
Reason for delay in sanction, if any:	Nil
Date of release of fund: 1 st instalment :- 2 nd instalment :- 3 rd instalment :-	Rs. 3,00,000/- released from Block Office on 12 th March 2018. Rs. 1,25,000/- released from Block Office on 10 th July 2019. Rs. 75,000/- released from Block Office on 3 rd March 2020.
Reason for delay in release of fund, if any:	Nil
Amount utilized:	Rs. 5,00,000/-
Date of commencement/starting of the work:	NA
Date of completion/Expected date of completion:	NA
Status of the work:	Completed
Cause/Reason for delay in sanction/completion of works:	Nil
Whether inspection carried out from Block/DCs office:	--
Name of executing agency:	The work is executed by the Tura Municipal Board
Whether signboard erected or not:	No
Date of submission of UC: 1 st Instalment: 2 nd Instalment:	Submitted to CEO, Tura Municipal Board on 11 th July 2018. Submitted to CEO, Tura Municipal Board on 28 th February 2020.
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	
Impact of the Scheme:	Availability of the RCC retaining wall protects and retain from soil erosion.
Findings/Observations:	<ol style="list-style-type: none"> 1. During inspection the team found the construction of the retaining wall is completed. 2. It is constructed with usage of good quality materials. 3. The Engineer in-charge has been advised to inform the committee to erect a plaque with complete details of the scheme mentioning the name of the MP, year and date of sanctioned, amount sanctioned,. etc 4. Its dimension: Length of Retaining wall = 13.5 m Height of Retaining wall = 3.6m Thickness of Retaining wall = 200mm 8 nos of Railing Post: (22*22*100)cm 40mm dia GI Pipes of Railing = 18 m.