

## Construction of college building at Mawngap

**Date of inspection** – 14<sup>th</sup> September, 2009

**Team of inspection officers** – Shri E.B. Lyngdoh, Research Officer and  
Shri S. Sungoh, Assistant Research Officer.

**Name of the Scheme** – Construction of College building at Mawngap

**Name of the MP** – Shri. P.R. Kyndiah, Ex MP (Lok Sabha)

**Year** – 2008-2009

**Amount sanctioned and date** – Rs. 20,00,000/- (Twenty lakhs), sanctioned on 31.10.2008.

**Date of release of fund :**

1<sup>st</sup> installment amounting to Rs. 10,00,000/- released on 25.11.2008

2<sup>nd</sup> installment amounting to Rs. 8,00,000/- released on 22.04.2009

**Amount utilized** – Rs. 18,00,000/-

**Date of commencement/starting of the work** – 24.11.2009

**Date of completion/Expected date of completion :-**

31.10.2009

**Status of the work** – Work under progress

**Whether inspection carried out from Block/DCs Office –**

Yes, from Block Office

**Name of executing agency** – The work is executed by the Mawphlang Presbytery.

**Whether signboard erected or not** - No

**Date of submission of U.C:** Not yet submitted

**Completion Report/Certificate submitted to BDO/DC or not** – The work is not yet completed.

**Observations:-**

- (i) The Secretary had informed that the building was constructed on donated land by the Presbytery Church.
- (ii) The Secretary had informed that the building of the College was constructed in Memory of Khrawsing who is the 1st Reverend of the Mawphlang area.
- (iii) It was found out that the building consists of 4 (four) rooms including one big hall.
- (iv) It was found that the total area of building constructed is 155.94 sq.m.
- (v) It was found that the condition of construction of the College is very satisfactory.
- (vi) The Secretary has been advised to furnish the Utilisation Certificate of the 1<sup>st</sup> Installment to the BDO, Mawphlang Block at the earliest and to erect a signboard indicating the name of the scheme, name of MP, amount sanctioned, date of commencement of the scheme, date of completion etc.

