

Construction of mdcm u.p. school building, Mawngap

Date of inspection – 14th September, 2009

Team of inspection officers – Shri E.B. Lyngdoh, Research Officer and
Shri S . Sungoh, Assistant Research Officer.

Name of the Scheme – Construction of MDCM U.P. School building, Mawngap

Name of the MP – Shri. P.R. Kyndiah, Ex MP (Lok Sabha)

Year – 2008-2009

Amount sanctioned and date – Rs. 3,00,000/-
(Three lakhs), sanctioned on 20.02.2009.

Date of release of fund : 1st installment amounting
to Rs. 2,50,000/- released on 06.05.2009

Amount utilized – Rs. 2,50,000/-

Date of commencement/starting of the work –
06.05.2009



Date of completion/Expected date of completion :- 31.10.2009

Status of the work – Work under progress

Whether inspection carried out from Block/DCs Office – Block Office

Name of executing agency – The work is executed by the Managing Committee U.P. School,
Mawngap

Whether signboard erected or not - No

Date of submission of U.C: Not yet submitted

Completion Report/Certificate submitted to BDO/DC or not – The work is not yet completed.

Observations:-

- (i) It was found out that the work is in progress and the building consists of 2(two) rooms
- (ii) It was found that the quality of construction is satisfactory.
- (iii) The Headmistress of the School has been advised to inform the Managing Committee of the School to submit the Utilisation Certificate of the 1st Installment to the Office of the BDO, Mawphlang Block at the earliest.
- (iv) The Headmistress of the School has also been advised to inform the Managing Committee to erect a signboard indicating Name of the Scheme, Name of MP, Date of Sanction, Amount sanctioned, etc after the construction is complete.