

**Construction of playground of school campus of Ri War Mihngi Presbyterian School, Umtong (MPLADS).**

**Date of inspection** - 26<sup>th</sup> February, 2010

**Team of inspection officers** - Shri P.L. Nongbri, Deputy Director and Shri S. Sungoh, Assistant Research Officer. The team was accompanied by the BDO, Mawkynew along with the technical staff concerned.

**Name of the Scheme** - Construction of Playground of School Campus of Ri war Mihngi Prebyterian School, Umtong, East Khasi Hills.

**Name of the MP** - Shri P.R Kyndiah, Ex. MP (LS)

**Year recommended/sanctioned** - 2005-2006

**Date of sanction** - 27<sup>th</sup> August, 2007

**Amount sanctioned** - Rs. 7,50,000/- (Rupees Seven lakhs fifty thousand).

**Amount released till date** –

(i) Rs. 5,62,500/- (Rupees Five lakhs sixty two thousand and five hundred) - the 1<sup>st</sup> installment.

(ii) Rs. 1,87,500/- (Rupees One lakh eighty seven thousand and five hundred) - the 2<sup>nd</sup> installment.

**Amount utilized/Expenditure** - Rs. 7,50,000/-

**Date of commencement** - 15.10.2007.

**Date of completion** - 13.01.2009.

**Status of work** - Incomplete

**Whether inspection from Block/DCs office** - Yes, from Block office

**Submission of utilization certificate** - Utilisation Certificate of the 1<sup>st</sup> installment amounting to Rs. 5,62,500/- only had been submitted to the B.D.O. Mawkynew Block on 15<sup>th</sup> April, 2008.



**Name of implementing/executing agency**– The work is executed by the Secretary School Managing Committee Ri war Mihngi Presbyterian School, Umtong.

**Completion Report/Certificate submitted to BDO/DC or not** – Yes.

**Observations/Findings:-**

It was found that the construction work is incomplete. The volume/quantity of work done **is too less** compared to the amount released/utilized.

**Recommendations:-**

- (i) Proper assessment/verification should have been done by the BDO before release of 2<sup>nd</sup> installment.
- (ii) The BDO should take up with the Secretary of the Managing Committee to ensure completion of the Playground.