

INDIRA AWAAS YOJANA (IAY)

1. Date of inspection : 29-11-2017
2. Village:- Ronggom Gittim
3. Block:-Samanda C&RD Block
4. Beneficiary:- Shri Pribing Sangma
5. Amount sanctioned: Rs.1,30,000/-
6. Year of sanctioned: 2017
7. Year of commencement of the work: NA
8. Amount released to the beneficiary till date:- Rs.52,000/-
9. Year of completion: Work in progress
10. Self (beneficiary) contribution:- Rs. 15,000/-
11. Total cost of the house till completion: -- Not yet completed
11. Amount distributed to the beneficiary through: SBI, Samanda
12. Utilisation : Not yet occupied
13. Quality of the work: Good
14. Observations/Findings: Construction of the house is not yet completed. First installment has been received by the beneficiary whereas the second installment is awaiting.
15. Suggestions:- The APO concerned is directed to release the second installment as early as possible so that the work will be in steady progress.



An IAY house under construction



A Beneficiary

INDIRA AWAAS YOJANA (IAY)

1. Date of inspection : 29-11-2017
2. Village:- Samanda Megapgre
3. Block:-Samanda C&RD Block
4. Beneficiary:- Shri Sonot Momin
5. Amount sanctioned:- Rs.1,30,000/-
6. Year of sanctioned: 2017
7. Year of commencement of the work:- NA
8. Amount released to the beneficiary till date:- Rs.52,000/-
9. Year of completion:- Work in progress
10. Self (beneficiary) contribution:- Nil
11. Amount distributed to the beneficiary through: SBI,
Samanda
12. Utilisation : Not yet occupied
13. Quality of the work:- Work in progress
14. Observations/Findings: It was found that construction of the house is not yet completed. First installment has been received by the beneficiary and awaiting for second installment.
15. Suggestions:- The APO concerned was instructed to move for the release of the second installment as early as possible so that the beneficiary could complete his IAY house on time.



An IAY house under construction



A Beneficiary

INDIRA AWAAS YOJANA (IAY)

1. Date of inspection : 29-11-2017
2. Village:- Samanda Megapgre
3. Block:-Samanda C&RD Block
4. Beneficiary:- Smt.Ensilla Momin
5. Amount sanctioned: Rs.1,30,000/-
6. Year of sanctioned: 2017
7. Year of commencement of the work: NA
8. Amount released to the beneficiary till date:- Rs.52,000/-
9. Year of completion: Work in progress
10. Self (beneficiary) contribution:- Rs. 1000/- which was spent for carrying charges of construction materials and labourers.
11. Amount distributed to the beneficiary through: MCAB, Williamnagar
12. Utilisation : Not yet occupied.
13. Quality of the work:- Work in progress
14. Observations/Findings: Construction of the house is not yet completed and awaiting for second installment. The beneficiary informed that she is also collecting the raw materials from the river bank for construction of her IAY house so as to minimize the cost of raw materials.
15. Suggestions:- The APO concerned was requested to move for the release of the second installment as early as possible so that construction of the house will be in steady progress.



IAY house under construction



INDIRA AWAAS YOJANA (IAY)

1. Date of inspection : 29-11-2017
2. Village:- Dolwarigre
3. Block:- Samanda C&RD Block
4. Beneficiary:- Shri Ajak Sangma
5. Amount sanctioned: Rs.1,30,000/-
6. Year of sanctioned: 2017
7. Year of commencement of the work: NA
8. Amount released to the beneficiary till date:- Rs.52,000/-
9. Year of completion:- Work in progress
10. Self (beneficiary) contribution:- NA
11. Total cost of the house till completion:- Work is still in progress
11. Amount distributed to the beneficiary through: SBI, Williamnagar
12. Utilisation : Not yet Utilized
13. Quality of the work: Work in progress
14. Observations/Findings: It was found out that construction



An IAY house under construction



A beneficiary

of the house is not yet completed and beneficiary is awaiting for the second installment. Geo tagging is done and waiting for finalization from MIS. The APO concerned informed that no fund was received from the State MIS (C&RD).

15. Suggestions: The APO was instructed to move for the release of the 2nd installment so that the progress of work will not be hampered.

INDIRA AWAAS YOJANA (IAY)

1. Date of inspection : 29-11-2017
2. Village:- Samanda Megapgre
3. Block:-Samanda C&RD Block
4. Beneficiary:- Smt.Klarin Marak
5. Amount sanctioned: Rs.1,30,000/-
6. Year of sanctioned: 2017
7. Year of commencement of the work: NA
8. Amount released to the beneficiary till date:- Rs.52,000/-



An IAY house under construction

9. Year of completion: Not yet completed
10. Self (beneficiary) contribution:- Rs.12,000/-
11. Total cost of the house till completion: -- Work in Progress
12. Amount distributed to the beneficiary through: MCAB, Williamnagar
13. Utilisation : Not yet occupied
14. Quality of the work: Work in progress



A Beneficiary

15. Observations/Findings: Construction of the house is not yet completed. First installment has been received and awaiting for the second installment. The beneficiary informed that she has sold one of her cattle (cow) so as to enable her to buy the construction materials before receiving of the second installment so that the work will be in steady progress.
16. Suggestions:- The APO concerned is directed to move for the release of the second installment as early as possible.

INDIRA AWAAS YOJANA (IAY)

1. Date of inspection : 29-11-2017
2. Village:- Samanda Megapgre
3. Block:-Samanda C&RD Block
4. Beneficiary:- Smt.Debilla Sangma
5. Amount sanctioned: Rs.1,30,000/-
6. Year of sanctioned: 2017
7. Year of commencement of the work: NA
8. Amount released to the beneficiary till date:- Rs.52,000/-
9. Year of completion: Not yet completed
10. Self (beneficiary) contribution:- Nil
11. Total cost of the house till completion:- Work in progress
11. Amount distributed to the beneficiary through: MCAB, Williamnagar
12. Utilisation : Not yet occupied
13. Quality of the work: Work in progress
14. Observations/Findings:- Construction of the house is not yet completed. First installment has been received by the beneficiary whereas second installment is awaiting.
15. Suggestions:- The APO concerned was advised to move for the release of the second installment so that construction of the house can be completed at the earliest.



An IAY house under construction



A Beneficiary