

INDIRA AWAAS YOJANA (IAY)

1. Date of inspection : 30-11-2017
2. Village:- Lower Kalaichar
3. Block:-Zikzak C&RD Block
4. Beneficiary:- Smt.Felani Bewa
5. Amount sanctioned: Rs.75,000/-
6. Year of sanctioned: 2015-16
7. Year of commencement of the work:NA
8. Amount released to the beneficiary till date:- Rs.75,000/-
9. Year of completion: 2016
10. Self (beneficiary) contribution:- NA
11. Total cost of the house till completion: Rs.75,000/-
11. Amount distributed to the beneficiary through: SBI, Kalaichar
12. Utilisation : Occupied by the beneficiary
13. Quality of the work: Good
14. Observations/Findings: It was observed that construction of the house is completed and utilized by the beneficiary.



Completed IAY House



A beneficiary in front of her IAY house

## INDIRA AWAAS YOJANA (IAY)

1. Date of inspection : 30-11-2017
2. Village:- Kowaldhowa
3. Block:- Zikzak C& RD Block
4. Beneficiary:- Shri Gobardhan Hajong
5. Amount sanctioned: Rs.75,000/-
6. Year of sanctioned: 2015-16
7. Year of commencement of the work:NA
8. Amount released to the beneficiary till date:-  
Rs.67,500/-
9. Year of completion:2017
10. Self (beneficiary) contribution:-Rs.50,000/-
11. Total cost of the house till completion: Rs.1,17,500/-
11. Amount distributed to the beneficiary through: SBI
12. Utilisation : Occupied by beneficiary
13. Quality of the work: Good
14. Observations/Findings: It was observed that construction of the house is completed and utilized by the beneficiary.



A completed IAY house



## INDIRA AWAAS YOJANA (IAY)

1. Date of inspection : 30-11-2017
2. Village:- Lower Kalaichar
3. Block:- Zikzak C&RD Block
4. Beneficiary:- Smt.Momi Bibi
5. Amount sanctioned: Rs.75,000/-
6. Year of sanctioned: 2015-16
7. Year of commencement of the work: NA
8. Amount released to the beneficiary till date:-  
Rs.75,000/-
9. Year of completion: 2016
10. Self (beneficiary) contribution:-Rs.1,00000/-  
(approx.)
11. Total cost of the house till completion: Rs.1,75,000/-
11. Amount distributed to the beneficiary through: SBI,  
Kalaichar
12. Utilisation : Occupied by beneficiary
13. Quality of the work: Good
14. Observations/Findings: It was observed that  
construction of the house is completed and utilized  
by the beneficiary.



A completed IAY house



A Beneficiary