



Queries	Response
Click on the button to record the GPS location	92.48638432 25.3589138 944.154296875 34.97262954711914
Profile & Demography	
State	Meghalaya
Select the District	East Jaintia Hills
Select the Block	Saipung
Select the Village	Lamyrsiang
Details	
Name of the Scheme	Construction of footpath in village internal road of Lamyrsiang village
Name of the MP	Smt. W.Syiem
Year recommended	01-Jan-2019
Amount of sanction by the DC	2300000
Date of sanction by the DC	23-Aug-2019
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	1150000
Date 1st Installment	20-Jun-2020
Amount 2nd Installment	
Date 2nd Installment	
Amount 3rd Installment	
Date 3rd Installment	
Delay in Fund Release	No

Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	1150000
Date of commencement/starting of the work	15-Jul-2020
Date of completion/Expected date of completion	30-Apr-2021
Status of the work	On-Going
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	Lamyrsiang village committee
Whether signboard erected or not:	No
Date of submission of UC: 1st installment :-	04-Sep-2020
Date of submission of UC: 2nd installment :-	
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	
Impact of the scheme:	Benefitted local people of Lamyrsiang with proper footpath

<p>Findings/Observation:</p>	<p>.1 The construction of footpath is under progress. 2. The Junior Engineer has been advised to informed the committee to erect a plaque in full complete details mentioning the Name of MP, Name of Scheme, Amount sanctions, date of Starting and completion, after the work is completed 3. Dimension Length- 400 meter Width - 1.20meter</p>
<p>Quality of work:</p>	<p>Good</p>
<p>Please take a picture</p>	


Queries	Response
Click on the button to record the GPS location	92.58115794 25.34022781 999.509033203125 15.090485572814941
Profile & Demography	
State	Meghalaya
Select the District	East Jaintia Hills
Select the Block	Saipung
Select the Village	Daistong
Details	
Name of the Scheme	Construction of playground at Daistong village
Name of the MP	Shri. V. H Pala
Year recommended	01-Jan-2018
Amount of sanction by the DC	400000
Date of sanction by the DC	31-Oct-2018
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	200000
Date 1st Installment	17-Dec-2019
Amount 2nd Installment	
Date 2nd Installment	
Amount 3rd Installment	
Date 3rd Installment	
Delay in Fund Release	Yes

Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	200000
Date of commencement/starting of the work	22-Jan-2018
Date of completion/Expected date of completion	16-Sep-2020
Status of the work	Completed
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	Daistong local village committee
Whether signboard erected or not:	Yes
Date of submission of UC: 1st installment :-	25-Jun-2020
Date of submission of UC: 2nd installment :-	
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	Benefits the local youths in sports and many other activities

<p>Findings/Observation:</p>	<ol style="list-style-type: none"> 1. The construction of playground is completed. 2. It was informed by the member of the Village Committee due to delay in release of 2nd installment funds has been spent from the village fund in completion of the playground. 3. The member of the Village Committee has been advised to submit UC photographs to the Block office for releasing of the 2nd installment. 4. The Junior Engineer has also been advised to take this matter to release the 2nd installment. 5. Dimension of playground length- 100m breadth- 75m
<p>Quality of work:</p>	<p>Good</p>
<p>Please take a picture</p>	

Queries	Response
Click on the button to record the GPS location	25.406627557240427 92.4131243582815 1202.0 8.0
Profile & Demography	
State	Meghalaya
Select the District	East Jaintia Hills
Select the Block	Saipung
Select the Village	Narwan
Details	
Name of the Scheme	Construction of Cultural cum Dorbar Hall at Narwan Village
Name of the MP	Smt.W.Syiem
Year recommended	01-Jan-2018
Amount of sanction by the DC	1500000
Date of sanction by the DC	01-May-2018
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	750000
Date 1st Installment	22-Jan-2020
Amount 2nd Installment	
Date 2nd Installment	
Amount 3rd Installment	
Date 3rd Installment	
Delay in Fund Release	No

Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	750000
Date of commencement/starting of the work	08-Jun-2020
Date of completion/Expected date of completion	30-Jun-2021
Status of the work	On-Going
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	Narwan Local Committee
Whether signboard erected or not:	No
Date of submission of UC: 1st installment :-	15-Jan-2021
Date of submission of UC: 2nd installment :-	
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	
Impact of the scheme:	Benefitted the local people for arrangements of cultural activities and also dorbar meeting awareness programme. etc

<p>Findings/Observation:</p>	<ol style="list-style-type: none"> 1. It is found that the construction of Hall is under progress. 2. The Hall is covered with Dyna Roof and steel truss. 3. The remaining works are windows and ventilation fixing and fitting, doors, Painting works, electrification works, 4. The Member of Narwan Committee has been advised to erect a Plaque after completing the schemes with complete details. 5. Dimensions. Plinth area.: 23.8mx9m 12 nos. windows (120x140)cm 15 nos vent. (120x50)cm 2 nos Doors (90x190) 1 nos main Door (120x200)
<p>Quality of work:</p>	<p>Good</p>
<p>Please take a picture</p>	


Queries	Response
Click on the button to record the GPS location	92.4575913 25.33933757 944.1973876953125 7.610928535461426
Profile & Demography	
State	Meghalaya
Select the District	East Jaintia Hills
Select the Block	Saipung
Select the Village	Tluh
Details	
Name of the Scheme	Construction of Tluh RCLP School, Tluh EJHD
Name of the MP	Shri. V.H Pala
Year recommended	01-Jan-2017
Amount of sanction by the DC	500000
Date of sanction by the DC	04-May-2017
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	250000
Date 1st Installment	28-Jan-2019
Amount 2nd Installment	250000
Date 2nd Installment	05-Mar-2020
Amount 3rd Installment	
Date 3rd Installment	
Delay in Fund Release	No

Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	500000
Date of commencement/starting of the work	04-May-2020
Date of completion/Expected date of completion	05-Mar-2020
Status of the work	Completed
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	School Managing committee
Whether signboard erected or not:	Yes
Date of submission of UC: 1st installment :-	22-Oct-2019
Date of submission of UC: 2nd installment :-	05-Mar-2020
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	benefits the students of the village and near by villages with proper classroom

<p>Findings/Observation:</p>	<ol style="list-style-type: none"> 1. The inspection team found that the Construction of RCLP School is completed and functional. 2. It comprises of two rooms and partition with plywood to make it four classrooms. 3. It was constructed with usage of good quality materials and good workmanship. 4. Dimension plinth area -14. 5mx8.5m Veranda - 14.5m x 2m 4nos. Window 1- (170x135) cm 5nos. Window 2- (80x120) cm 4 nos. Doors - (90x190) cm
<p>Quality of work:</p>	<p>Satisfactory</p>
<p>Please take a picture</p>	

Queries	Response
Click on the button to record the GPS location	92.46282516 25.34621281 949.6717529296875 16.52937126159668
Profile & Demography	
State	Meghalaya
Select the District	East Jaintia Hills
Select the Block	Saipung
Select the Village	Latyrke
Details	
Name of the Scheme	Construction of internal road to the cemetery at wahluber under latyrke village
Name of the MP	Smt. W Syiem
Year recommended	01-Jan-2019
Amount of sanction by the DC	1000000
Date of sanction by the DC	28-Aug-2019
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	500000
Date 1st Installment	23-Jun-2020
Amount 2nd Installment	
Date 2nd Installment	
Amount 3rd Installment	
Date 3rd Installment	

Delay in Fund Release	No
Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	500000
Date of commencement/starting of the work	18-Aug-2020
Date of completion/Expected date of completion	30-Jun-2021
Status of the work	Completed
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	Latyrke Local committee
Whether signboard erected or not:	No
Date of submission of UC: 1st installment :-	03-Mar-2021
Date of submission of UC: 2nd installment :-	
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	Connectivity to the area and benefits the local people of this area

<p>Findings/Observation:</p>	<ol style="list-style-type: none"> 1. It was observed that the construction of internal road is completed 2. It was informed by the member that the scheme is in convergence with MGNREGs . 3. Earthworks cutting , Earth filling, are executed by MGNREGS whereas Laying of Metalling, compaction, condensation, Rolling are executed from MPLADs 4. The member of Latyrke Committee has been advised to erect a plaque with complete details such as Name of MP, name of scheme, date of starting and completion, amount sanction, etc. 5. The Junior Engineer has been advised to release the 2nd installment after the Committee has submitted the UCs,Photographs, etc. 5. Dimension Length-370meter width-3.6meter
<p>Quality of work:</p>	<p>Good</p>
<p>Please take a picture</p>	

Queries	Response
Click on the button to record the GPS location	25.33579907 92.64458761 1067.53564453125 18.352680206298828
Profile & Demography	
State	Meghalaya
Select the District	East Jaintia Hills
Select the Block	Saipung
Select the Village	Lura
Details	
Name of the Scheme	Provision of School Bus at BPC Synod school
Name of the MP	Shri.V. H Pala
Year recommended	01-Jan-2018
Amount of sanction by the DC	1000000
Date of sanction by the DC	04-Oct-2018
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	500000
Date 1st Installment	28-Jan-2019
Amount 2nd Installment	500000
Date 2nd Installment	12-Mar-2021
Amount 3rd Installment	
Date 3rd Installment	
Delay in Fund Release	No


Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	1000000
Date of commencement/starting of the work	16-Jul-2019
Date of completion/Expected date of completion	16-Jul-2019
Status of the work	Completed
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	School Managing Committee
Whether signboard erected or not:	Yes
Date of submission of UC: 1st installment :-	19-Aug-2019
Date of submission of UC: 2nd installment :-	12-Mar-2021
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	Benefits the students to a great extent with a proper school bus in the area
Findings/Observation:	1. The Bus has been utilized by the School and functioning properly.
Quality of work:	Satisfactory

Please take a picture




Queries	Response
Click on the button to record the GPS location	92.59798463433981 25.390999582596123 1082.0 7.0
Profile & Demography	
State	Meghalaya
Select the District	East Jaintia Hills
Select the Block	Saipung
Select the Village	Khahnar
Details	
Name of the Scheme	Construction of fencing for syngkreng reserve Forest at Khahnar Village
Name of the MP	Shri.V.H Pala
Year recommended	01-Jan-2017
Amount of sanction by the DC	700000
Date of sanction by the DC	04-May-2017
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	350000
Date 1st Installment	21-Aug-2018
Amount 2nd Installment	350000
Date 2nd Installment	26-Feb-2020
Amount 3rd Installment	
Date 3rd Installment	
Delay in Fund Release	No

Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	700000
Date of commencement/starting of the work	21-Aug-2018
Date of completion/Expected date of completion	26-Feb-2020
Status of the work	Completed
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	Khahnar Village local committee
Whether signboard erected or not:	Yes
Date of submission of UC: 1st installment :-	23-Aug-2019
Date of submission of UC: 2nd installment :-	26-Feb-2020
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	To prevent from encroachment and demarcation of land.

Findings/Observation:	<ol style="list-style-type: none">1. The inspection team found that the construction of fencing is completed and satisfactory.2. It was constructed with usage of good quality materials.3. It is fence with barbe wire and supported with columns.4. It length is approximately 800 meters.
Quality of work:	Good
Please take a picture	


Queries	Response
Click on the button to record the GPS location	25.390956248156726 92.60835221037269 944.0 8.5
Profile & Demography	
State	Meghalaya
Select the District	East Jaintia Hills
Select the Block	Saipung
Select the Village	Mooknor
Details	
Name of the Scheme	Construction of internal road at mooknor Village
Name of the MP	Shri.VH pala
Year recommended	01-Jan-2017
Amount of sanction by the DC	500000
Date of sanction by the DC	04-May-2017
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	250000
Date 1st Installment	24-Apr-2018
Amount 2nd Installment	250000
Date 2nd Installment	26-Feb-2020
Amount 3rd Installment	
Date 3rd Installment	
Delay in Fund Release	No

Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	500000
Date of commencement/starting of the work	22-Feb-2019
Date of completion/Expected date of completion	20-Dec-2019
Status of the work	Completed
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	Mooknor Village Local Committee
Whether signboard erected or not:	Yes
Date of submission of UC: 1st installment :-	18-Jul-2019
Date of submission of UC: 2nd installment :-	26-Feb-2020
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	Benefits the local area of mooknor Village with proper connectivity.

<p>Findings/Observation:</p>	<ol style="list-style-type: none"> 1. It was observed that the construction of Road is completed. 2. It was observed that the road is 600 meters Water Bound Macadam road and 100 meters Cement concrete road. 3. Its Dimensions <ul style="list-style-type: none"> WBM : Length :600 meters width 3.60meters CC road: Length : 100 meters width 2.40meters.
<p>Quality of work:</p>	<p>Good</p>
<p>Please take a picture</p>	


Queries	Response
Click on the button to record the GPS location	92.51387967 25.35134421 1137.362548828125 10.15961742401123
Profile & Demography	
State	Meghalaya
Select the District	East Jaintia Hills
Select the Block	Saipung
Select the Village	Shnongrim
Details	
Name of the Scheme	Construction of playground at Shnongrim village
Name of the MP	Shri. V.H Pala
Year recommended	01-Jan-2018
Amount of sanction by the DC	400000
Date of sanction by the DC	31-Oct-2018
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	200000
Date 1st Installment	04-Dec-2019
Amount 2nd Installment	200000
Date 2nd Installment	30-Sep-2020
Amount 3rd Installment	
Date 3rd Installment	
Delay in Fund Release	No

Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	400000
Date of commencement/starting of the work	04-Dec-2019
Date of completion/Expected date of completion	30-Sep-2020
Status of the work	Completed
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	Shnongrim local committee
Whether signboard erected or not:	Yes
Date of submission of UC: 1st installment :-	05-May-2020
Date of submission of UC: 2nd installment :-	30-Sep-2020
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	benefits local youth in sports and various activities.

<p>Findings/Observation:</p>	<ol style="list-style-type: none"> 1. The construction of Playground is completed and utilized by the people of the village. 2. The member of the Shnongrim Committee informed that an amount of Rs. 1 lakh was contributed from the Sport Committee for completion of the scheme. 3. Dimension of playground Length - 110m breadth- 80 m Retaning wall Length- 28m Height 2.4m
<p>Quality of work:</p>	<p>Good</p>
<p>Please take a picture</p>	


Queries	Response
Click on the button to record the GPS location	92.462181 25.34583078 979.0380859375 70.26319122314453
Profile & Demography	
State	Meghalaya
Select the District	East Jaintia Hills
Select the Block	Saipung
Select the Village	Latyrke
Details	
Name of the Scheme	Construction of Wahluber indoor games and recreation club at Latyrke village EJHD
Name of the MP	Smt. W.Syiem
Year recommended	01-Jan-2019
Amount of sanction by the DC	4000000
Date of sanction by the DC	23-Aug-2019
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	2000000
Date 1st Installment	23-Jun-2020
Amount 2nd Installment	
Date 2nd Installment	
Amount 3rd Installment	
Date 3rd Installment	

Delay in Fund Release	No
Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	2000000
Date of commencement/starting of the work	08-Sep-2020
Date of completion/Expected date of completion	30-Sep-2021
Status of the work	On-Going
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	Latyrke sports committee
Whether signboard erected or not:	No
Date of submission of UC: 1st installment :-	23-Jun-2020
Date of submission of UC: 2nd installment :-	
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	
Impact of the scheme:	Benefits the local youth and people of the area with indoor games and infrastructure

<p>Findings/Observation:</p>	<ol style="list-style-type: none"> 1. It was observed that the scheme is under progress. 2. It was constructed with usage of good quality materials. 3. The member of the Latyrke Committee has been advised to submit the UC photographs to the Block Office for releasing the 2nd installment. 4. The member of the Latyrke Committee has been advised to erect a plaque after completion of the scheme 5. Dimension plinth area- (26.80x16.20) meter Stage- (16.20x10.80)meter 52nos. Column size (10x14) inches plinth beam size (10x12) inches
<p>Quality of work:</p>	<p>Good</p>
<p>Please take a picture</p>	


Queries	Response
Click on the button to record the GPS location	92.56549528799951 25.413447241298854 923.0 9.5
Profile & Demography	
State	Meghalaya
Select the District	East Jaintia Hills
Select the Block	Saipung
Select the Village	Pala
Details	
Name of the Scheme	Construction & Extension of UP School Building at Pala Village
Name of the MP	Shri.V.H Pala
Year recommended	01-Jan-2017
Amount of sanction by the DC	500000
Date of sanction by the DC	04-May-2017
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	250000
Date 1st Installment	24-Jul-2018
Amount 2nd Installment	
Date 2nd Installment	
Amount 3rd Installment	
Date 3rd Installment	
Delay in Fund Release	No

Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	500000
Date of commencement/starting of the work	17-Oct-2019
Date of completion/Expected date of completion	15-Mar-2021
Status of the work	On-Going
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	School Managing Committee Pala UP School
Whether signboard erected or not:	Yes
Date of submission of UC: 1st installment :-	04-Aug-2020
Date of submission of UC: 2nd installment :-	
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	
Impact of the scheme:	Construction of School Building has positive impact both on the students and community

<p>Findings/Observation:</p>	<ol style="list-style-type: none"> 1. It has been seen that the Construction of UP School is under progress and comprises of one room 2. The secretary of Pala Committee has been advised to submit UCs and Photographs to the Block Office for releasing of the 2nd installment. 3. It was observed that the remaining works are external plastering, Fixing windows glass panes, electrification works, painting works, 4. The secretary has been advised to erect a plaque with complete details.
<p>Quality of work:</p>	<p>Good</p>
<p>Please take a picture</p>	


Queries	Response
Click on the button to record the GPS location	92.460158 25.34220327 886.7445068359375 20.828125
Profile & Demography	
State	Meghalaya
Select the District	East Jaintia Hills
Select the Block	Saipung
Select the Village	Latyrke
Details	
Name of the Scheme	Construction of Youth centre at Waheh shnong Latyrke EJHD
Name of the MP	Smt. W.Syiem
Year recommended	01-Jan-2019
Amount of sanction by the DC	5000000
Date of sanction by the DC	16-Mar-2020
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	2500000
Date 1st Installment	17-Dec-2020
Amount 2nd Installment	
Date 2nd Installment	
Amount 3rd Installment	
Date 3rd Installment	
Delay in Fund Release	No

Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	2500000
Date of commencement/starting of the work	28-Dec-2020
Date of completion/Expected date of completion	30-Sep-2021
Status of the work	On-Going
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	Latyrke local committee
Whether signboard erected or not:	No
Date of submission of UC: 1st installment :-	17-Dec-2020
Date of submission of UC: 2nd installment :-	
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	
Impact of the scheme:	Benefits the local youth with proper facilities

<p>Findings/Observation:</p>	<ol style="list-style-type: none"> 1. The inspection team found that the scheme is under progress. 2. It was constructed with usage of good quality materials 3. During inspection it was observed that erection of columns in foundation, columns at plinth level, earthworks filling flooring, etc. are ongoing. 3. The member of Latyrke Committee has been advised to erect a plaque after completion of the scheme. 4. Dimension Plinth area- (33x20.2) meter 33 nos Column size (30x45) cm plinth beam size (30x35) cm
<p>Quality of work:</p>	<p>Good</p>
<p>Please take a picture</p>	

Queries	Response
Click on the button to record the GPS location	92.54456433467567 25.395377282984555 793.0 12.5
Profile & Demography	
State	Meghalaya
Select the District	East Jaintia Hills
Select the Block	Saipung
Select the Village	Mookhain
Details	
Name of the Scheme	Construction of footbridge at Chum chum at Mookhain Village
Name of the MP	Shri.V.H pala
Year recommended	01-Jan-2017
Amount of sanction by the DC	400000
Date of sanction by the DC	04-May-2017
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	200000
Date 1st Installment	09-May-2018
Amount 2nd Installment	
Date 2nd Installment	
Amount 3rd Installment	
Date 3rd Installment	
Delay in Fund Release	No

Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	200000
Date of commencement/starting of the work	09-May-2018
Date of completion/Expected date of completion	01-Apr-2021
Status of the work	Completed
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	Mookhain Local Committee
Whether signboard erected or not:	Yes
Date of submission of UC: 1st installment :-	15-Dec-2020
Date of submission of UC: 2nd installment :-	
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	Benefitted the Villager and neighbour Villages

Findings/Observation:	<ol style="list-style-type: none">1. It was found that the construction of Footbridge is completed.2. It was informed by the Junior Engineer that an amount of Rs. 9,50,000 has been spent from the Village fund in completion of the scheme .3. It was also informed by the Junior Engineer that the scheme is in convergence with MLA Scheme.
Quality of work:	Satisfactory
Please take a picture	

Queries	Response
Click on the button to record the GPS location	92.45140467 25.34436348 948.55859375 18.92947769165039
Profile & Demography	
State	Meghalaya
Select the District	East Jaintia Hills
Select the Block	Saipung
Select the Village	Tluh
Details	
Name of the Scheme	Construction and improvement of playground at Tluh village
Name of the MP	Shri. V.H Pala
Year recommended	01-Jan-2017
Amount of sanction by the DC	500000
Date of sanction by the DC	12-Nov-2018
Delay in Sanction	No
Reason for delay in sanction	
Please mention the other reason:	
Released Funds	
Amount 1st Installment	250000
Date 1st Installment	28-Jan-2019
Amount 2nd Installment	250000
Date 2nd Installment	30-Sep-2020
Amount 3rd Installment	
Date 3rd Installment	
Delay in Fund Release	No

Reason for delay in release of fund	
Please mention the other reasons for Delay:	
Amounts	
Amount utilized	500000
Date of commencement/starting of the work	28-Jan-2019
Date of completion/Expected date of completion	30-Sep-2020
Status of the work	Completed
Delay in completion of work	No
Reason for delay in completion of works	
Please mention the other reasons for the delay in work	
Work	
Whether inspection carried out from Block/DCs office	Yes
Name of executing agency:	Tluh local village
Whether signboard erected or not:	Yes
Date of submission of UC: 1st installment :-	23-Aug-2019
Date of submission of UC: 2nd installment :-	30-Sep-2020
In case of completed scheme whether the completion Report/Certificate submitted to BDO/DC:	Yes
Impact of the scheme:	Benefits the local youth in sports and many other activity

<p>Findings/Observation:</p>	<p>1. It is found that the construction and improvement of playground is completed and utilized by the village.</p> <p>2. It was informed by the Headman the work has been executed, Earthwork cutting, Earth filling, Compaction and rolling of the ground. etc.</p> <p>2. Dimension of Playground Length- 120m breadth - 90m</p>
<p>Quality of work:</p>	<p>Good</p>
<p>Please take a picture</p>	