

Construction of playground at Mawthynrew Rangthong, Mawkyrwat (MPLADS).

Date of inspection – 04th June, 2009

Team of inspection officers – Shri E.B. Lyngdoh, Research Officer and Shri. S . Sungoh, Research Assistant.

Name of the Scheme – Construction of Playground at Mawthynrew Rangthong, Mawkyrwat, West Khasi Hills.

Name of the MP –Shri P.R Kyndiah, Ex. MP (LS)

Year recommended/sanctioned – 2005 -06

Date of sanction – 30.03.2006.



Amount sanctioned - Rs. 7,00,000/- (Rupees seven lakhs).

Amount released till date –

(i) Rs. 5,22,375/- (Rupees five lakhs twenty two thousand three hundred and seventy five) being drawn on 02.05.06 as the 1st installment.

(ii) Rs. 92,980/- (Rupees ninety two thousand nine hundred and eighty) being drawn on 03.05.07 as the 2nd installment.

(iii) Rs. 81,145/- (Rupees eighty one thousand one hundred and forty five) being drawn on 02.04.08 as the 3rd installment.



Contingency expenditure - Rs 3,500/-

Amount utilized/Expenditure – Rs. 7,00,000/-

Date of commencement – 17th April, 2007

Date of completion – February 2008.

Submission of utilization certificate –Utilization Certificates submitted to the BDO,Mawkyrwat.

Quality of work – good

Name of implementing/executing agency – The work is executed by the Myntri of the Village Committee.

Observations/Recommendations:-

- (i) It was observed that the size of the playground is not of standard size as the sanctioned amount is not sufficient. The surface condition of the place is rocky .
- (ii) It was found that construction of the playground had been completed and used by the public.
- (iii) It was found that the construction of the playground is good and satisfactory.
- (iv) It was found that there is no signboard mentioning the scheme. The Secretary has been advised to erect the signboard.
- (v) It appears that **it took almost two years** from the date of sanction to complete the work.