

Construction of school building Rev.Thomas Jones U.P. School Building, Mawphlang

Date of inspection – 14th September, 2009

Team of inspection officers – Shri E.B. Lyngdoh, Research Officer and
Shri S. Sungoh, Assistant Research Officer.

Name of the Scheme – Construction of School building
Rev.Thomas Jones U.P. School,
Mawphlang

Name of the MP – Shri. P.R. Kyndiah, Ex MP (Lok Sabha)

Year – 2008-2009

Amount sanctioned and date – Rs. 2,75,000/- (Two lakhs
seventy five thousand)
sanctioned on 20.02.2009



Date of release of fund : 1st installment amounting to Rs1,37,500/- released on 05.05.2009

Amount utilized – Rs 1,37,500/-

Date of commencement/starting of the work – 04.05.2009

Date of completion/Expected date of completion :-
31.10.2009

Status of the work – Work in progress

Whether inspection carried out from Block/DCs Office –
Block Office

Name of executing agency – The work is executed by the Managing Committee, Rev.Thomas
Jones U.P.School, Mawphlang.

Whether signboard erected or not - No

Date of submission of U.C: Not yet submitted

Completion Report/Certificate submitted to BDO/DC or not – The work is not yet completed.

Observations:-

- (i) It was found that the school building is constructed at the 1st floor of the same building of the Presbyterian L.P. School, Mawphlang.
- (ii) It was found that the quality of construction is satisfactory.
- (iii) The Headmistress of the School has been advised to inform the Managing Committee to erect the signboard mentioning the name of the scheme, name of MP, amount sanctioned, year of sanction, etc after completion of the work.

