

Construction of footpath cum irrigation canal at Mawblei, Madanrting

Date of inspection – 7th September, 2009

Team of inspection officers – Shri P.L. Nongbri, Deputy Director,
Shri E.B. Lyngdoh, Research Officer and
Shri S. Sungoh, Assistant Research Officer.

Name of the Scheme – Construction of
Footpath Cum Canal.

Name of the MP – Shri P.R. Kyndiah, Ex MP
(Lok Sabha)

Year – 2006-2007

Amount sanctioned and date – Rs. 5,00,000/-
(Five lakhs), sanctioned on 21.05.2008

Date of release of fund :

1st installment :- Rs. 3,50,000 /- released on 12.06.2008

2nd installment :- Rs. 50,000/- released on
11.06.2009

Date of commencement/starting of the work
– 14.06.2008

**Date of completion/Expected date of
completion :-** Not yet completed

Status of the work – On going

**Whether inspection carried out from
Block/DCs Office** – Yes



Drain cum motor-able road



Drain

Footnath



Name of executing agency – The work is executed by the Secretary of Village Committee

Whether signboard erected or not -

Date of submission of U.C: Utilisation Certificate of the 1st installment amounting to Rs. 3,50,000/- had been submitted to the B.D.O. Myllem Block as on 2.09.2009.

Completion Report/Certificate submitted to BDO/DC or not -

Observations:-

- (i) It was found that the construction is yet to be completed. The construction consists of a footpath, a drain and a big drain cum motorable road. The footpath and drain are completed but the big drain cum motorable road is yet to be covered.
- (ii) It was found that the volume of work completed is not commensurate with the fund released.
- (iii) The Junior Engineer, Myllem Dev Block has been asked to take up the matter with the Secretary, Village Committee regarding erection of signboard mentioning the name of the scheme, name of MP, amount sanctioned, year of sanction, etc after completion of the scheme.