

CONSTRUCTION OF ECO-FRIENDLY CREMATORIUM AT TUBERKMAI SHNONG UNDER KHLIEHRIAT C&RD BLOCK

Date of inspection – 16th August, 2013

Team of inspection officers – Shri E.B. Lyngdoh, Assistant Director and Shri S. Sungoh, Assistant Research Officer accompanied by Shri D.B. Mawroh, Assistant Engineer, Khliehriat Block, Smti. Lily Merry Siangshai, Junior Engineer, Khliehriat Block and Shri H. Lyngdoh, Gramsevak, Khliehriat Block.

Name of the Scheme – Construction of Eco-Friendly Crematorium at Tuberkmaishnong.

Name of the MP – Shri V.H. Pala, MP (Lok Sabha)

Year recommended – 2012-2013

Amount sanctioned – Rs. 7,00,000/- (Seven lakhs) sanctioned on 5.12.2012.



Date of release of fund : 1st installment amounting to Rs. 3,50,000/- released on 5.12.2012

Amount utilized – Rs. 3,50,000/-

Date of commencement/starting of the work – 6.12.2012

Date of completion/Expected date of completion:- 2.12.2013.

Status of the work –Work in progress (50%)

Whether inspection carried out from Block/DCs Office – Yes, at regular intervals from Block Office.

Name of executing agency – The work is executed by the Local Committee, Sein Raij Tuberkmaishnong.

Whether signboard erected or not – No.

Date of submission of U.C: Utilization Certificate has not yet been submitted to the office of the Block Development Officer, Khliehriat.



Completion Report/Certificate submitted to BDO/DC or not – No.

Findings/Observations:-

- (i) The inspection team found that the 1st installment has been received by the Local Committee amounting to Rs. 3,50,000/- (Three lakh and fifty thousand) but more funds has been spent from the village committee for construction of the crematorium due to the less sanctioned amount available under MPLADS. The Secretary, Local Committee has informed that the work was stopped because the labourers have shifted to Mutong village for completion the Crematorium there.
- (ii) The Assistant Engineer, Khliehriat Block has been advised to inform the Secretary, Local Committee to erect a signboard indicating the name of the Scheme, name of MP, date of sanction, amount sanctioned after the construction is completed.