

## PMGSY INSPECTION REPORT

- 1) Date of Inspection :- 09-06-2014
- 2) Details of Location :-
  - i) Village – Saisiej
  - ii) Block – Mawryngkneng
  - iii) District – East Khasi Hills
- 3) Name of the Scheme :- PMGSY.
- 4) Year of Sanctioned :- 2006-2007
- 5) Amount Sanctioned :-Rs. 660.360 Lakhs (Rs.590.560 lakhs as per sign board)
- 6.) Amount Utilized :- Liabilities is yet to be cleared.
- 6) Five (5) years of Maintenance Cost:- Rs. 33.000 Lakhs
- 7) Date of commencement of the work:- 23-04-2012
- 8) Date of Completion :- April, 2014
- 9) Physical progress of the work till date :- Completed
- 10) Name of executing agency :-SRRDA (DPIU, East Khasi Hills).
- 11) Whether there is any revised estimate :- NIL
- 12) The Quality of construction of the road and side drain is satisfactory.
- 13) Earth cutting of the road and construction of side drain :- Good
- 14) The length of the motorable road connecting from Saisiej-Mawlong to Mawkynring-Lumkseh village is 7.475 KM.



15) Carriage way width of the road is 3 metres.

16) Observations :- The inspection team found that construction of the road is completed and the quality of work is good.



Shri D.S Kharpan, Assistant Director,  
Programme Implementation & Evaluation -

Shri M. C Khonglah, Research Assistant,  
Programme Implementation & Evaluation -

## PMGSY INSPECTION REPORT

- 1) Date of Inspection :- 09-06-2014
- 2) Team of Inspecting Officers :- Shri D. S.Kharpan, Asstt. Director, and Shri M.C. Khonglah, Research Asst. accompanied by Shri B. Rapsang, EE, Shri H. Pakyntein, AE, Shri J. Kharbhih, AE, and Shri A. Lyngdoh, JE.
- 3) Details of Location :-
  - i) Village – Mawpyrshong
  - ii) Block – Mawryngkneng
  - iii) District – East Khasi Hills
- 4) Name of the Scheme :- PMGSY.
- 5) Year of Sanctioned :- 2006-2007
- 6) Amount Sanctioned :-Rs. 453.87 Lakhs
- 7) Amount Utilized :-Rs. 408.33 Lakhs
- 8) Five (5) years of Maintenance Cost:- Rs. 17.065 Lakhs
- 9) Date of commencement of the work :-14-03-2012
- 10) Date of Completion :-20-05-2013
- 11) Physical progress of the work till date :- Completed
- 12) Name of executing agency :- SRRDA (DPIU, East Khasi Hills)
- 13) Whether there is any revised estimate :- NIL
- 14) The Quality of construction of the road and side drain is satisfactory.



- 15) Earth cutting of the road and construction of side drain :- Good
- 16) The length of the motorable road connecting from Mawpyrshong to Madan Langning village is 4.354 KM.
- 17) Carriage way width of the road is 3 metres.
- 18) Observation:-The construction of the road is completed, black topping has been done and the quality of work is good.

