

**INDIRA AWAAS YOJANA (IAY).**

**YEAR 2014-15.**

Sl. No.	Name of the district	Total amount sanctioned till 31.3.2015 (Rs. in lakhs)				Total Availability of fund (including Opening Balance and fund of last year received in the current year) (Rs. in lakhs)	Total expenditure till 31.3.2015 (Rs. in lakhs)	Physical target (cumulative upto 31.3.2015)	Physical achievement (cumulative upto 31.3.2015)	Remarks
		Central share	State Share	Miscellaneous receipts	Total					
1	2	3	4	5	6	7	8	9	10	11
1	East Garo Hills	1104.64	122.74	1.270	1228.64	1228.78	1226.44	691	1165 completed 2108 in progress	
2	East Jaintia Hills	82.01	9.11	2.559	93.68	256.46	180.70	243	526 completed 298 in progress	
3	East Khasi Hills	293.63	32.63	10.820	337.07	722.33	641.33	870	844 completed 1827 in progress	
4	North Garo Hills	296.66	32.96	0.000	329.62	629.43	602.45	879	879 in progress	
5	Ri-Bhoi	304.09	33.79	4.540	342.41	1330.33	1248.50	901	1481 completed 1083 in progress	
6	South Garo Hills	524.81	58.31	1.450	584.57	599.61	583.13	588	967 completed 1467 in progress	
7	South West Garo Hills	277.43	30.83	0.000	308.25	308.25	308.25	822	822 in progress	
8	South West Khasi Hills	104.96	11.66	2.970	119.59	368.73	303.31	311	439 completed 623 in progress	
9	West Garo Hills	672.637	74.737	12.313	759.69	1134.962	925.246	1993	3719 completed 2814 in progress	
10	West Jaintia Hills	573.75	63.75	11.494	648.99	715.984	641.726	492	850 completed 781 in progress	
11	West Khasi Hills	217.012	24.112	5.415	246.54	255.854	241.125	643	1050 completed 643 in progress	
	<b>Total</b>	<b>4451.62</b>	<b>494.621</b>	<b>52.831</b>	<b>4999.07</b>	<b>7550.71499</b>	<b>6902.207</b>	<b>8433</b>	<b>11041 completed 13345 in progress</b>	