MONTHLY PROGRESS REPORT UNDER MEMBER OF PARLIAMENT LOCAL AREA DEVELOPMENT SCHEME (MPLADS)

(Separate form for each Sitting/former Rajya Sabha/Lok Sabha Member)
STATEMENT OF INFORMATION UNDER MPLADS FOR THE MONTH OF APRIL

DD MM YY 0 5 2 0 1 6

I PARTICULARS:

STATE: MEGHALAYA

CONSTITUENCY/NODAL DISTRICT:

Nodal District

Address: DEPUTY COMMISSIONER

EAST KHASI HILLS DISTRICT

SHILLONG

PIN

793001

TELEPHONE NUMBERS:

STD CODE

OFFICE: 0364-224003

RESIDENCE: FAX: 0364-223394

MOBILE:

e-mail - dcshillo@nic.in and devshillong@gmail.com

NAME OF MEMBER OF PARLIAMENT Shri/Smt : Wansuk Syiem, M.P.(Rajya Sabha)

MP's Tenure

From

To

2013-14

ADDRESS

: Camp. Nongkhynraw, Upland Road, Laitumkhrah, Shillong. Meghalaya.

Pin

793003

II PARTICULARS:

(Cost in Rupees in Lakh)

								(0000000		
YEAR	WORKS RECOMMENDED		WO	WORKS		WORKS		WORKS NOT		
			SANCTIONED		COMPLETED		COMPLETED			
	Number	Estimated Cost	Number	Estimated Cost	Number	Actual Cost	Number	Expenditure incurred	Expenditure to be incurred	
2013-14	99	565.06	77	485.36	67	449.61	10	17.8	17.8	
2014-15	74	513.85	72	509.85	55	467.17	17	21.5	21.5	
2015-16	58	631.23	42	496.19	37	460.69	5	17.75	17.75	
2016-17	37	518.03	18	306	17	301	1	2.5	2.5	
Total	268	2228.17	209	1797.4	176	1678.47	33	59.55	59.55	

III. FUNDS RECEIVED AND UTILIZED

(Rs. In Lakh)

YEAR	FUNDS	INTEREST	FUNDS	TOTAL	FU	NDS ÚTILISE	BALANCE				
	RECEIVED	ACCRUED	RECEIVED	FUNDS	SC & ST	Other	Total	FUNDS			
	FROM GOI		ON		area						
			DISTRIBUTION					<u> </u>			
2013-2014	500	5.11		505.11	437.41	30	467.41	37.7			
2014-2015	500	6.49		506.49	488.67	0	488.67	17.82			
2015-2016	500	7.46	0	507.46	478.44	0	478.44	29.02			
2016-2017											
TOTAL	1500	19.06	0	1519.06	1404.52	30	1434.52	84.54			
(a) Fun	ds received fro	m the Governmer	nt of India					1500			
(b) Amo	ount of interest	accrued on the fu	ınds			19.06					
(c) Fun	ds received on	distribution	Name - Name - N			0					
	······································							1519.06			
								1797.4			
	al Unsanctione	d Balance availab	le with the								
Con	stituency (d - e))						-278.34			
(g) Actu	<u> </u>							1738.02			
(g1) Amo								0			
								1738.02			
	(h) Total funds available with the Constituency (d-g2)							-218.96			
(i) Fun			0								
(j) Sav											
(k) Number of works inspected by District Authority											
	20										
	(a) During the month 20 (b) Cumulative 80%										

IV. PHYSICAL AND FINANCIAL DETAILS OF WORKS IN SCHEDULED CASTE AREAS

Year	Physical (Number of Work	s)	Financial (Cost of Works)(Rs. In lakh)				
1		2		3				
	Recommended	Sanctioned	Completed	Recommended	Sacntioned	Completed		
				,				
				7		——————————————————————————————————————		
						-		
	·							
				<u>, , , ,</u>				

V. PHYSICAL AND FINANCIAL DETAILS OF WORKS IN SCHEDULED TRIBE AREAS

Year	Physical (Number of Work	s)	Financial (Cost of Works)(Rs. In lakh)			
1		2		3			
	Recommended	Sanctioned	Completed	Recommended	Sacntioned	Completed	
	2(a)	2(b)	2(c)	3(a)	3(b)	3(c)	
2013-2014	99	77	67	565.06	485.36	449.61	
2014-2015	74	72	55	513.85	509.85	467.17	
2015-2016	58	42	37	631.23	496.19	460.69	
2016-2017	37	18	17	518.03	306	301	
Total:	268	209	176	2228.17	1797.4	1678.47	