

**MONTHLY PROGRESS REPORT UNDER  
MEMBER OF PARLIAMENT LOCAL AREA DEVELOPMENT SCHEME  
(MPLADS)**

(Separate form for each Sitting/former Rajya Sabha/Lok Sabha Member)  
**STATEMENT OF INFORMATION UNDER MPLADS FOR THE MONTH OF JANUARY**

DD MM YY  
27 01 2015

**I PARTICULARS :**

STATE: MEGHALAYA		CONSTITUENCY/NODAL DISTRICT:	
Nodal District		TELEPHONE NUMBERS:	
Address: DEPUTY COMMISSIONER		STD CODE	
EAST KHASI HILLS DISTRICT		OFFICE: 0364-224003	
SHILLONG		RESIDENCE:	
PIN 793001		FAX: 0364-223394	
		MOBILE:	
		e-mail	
NAME OF MEMBER OF PARLIAMENT Shri/Smt : Wansuk Syiem, M.P.(Rajya Sabha)			
MP's Tenure	From	To	
	2013	2015	
ADDRESS : Camp. Nongkhyraw, Upland Road, Laitumkrah, Shillong, 793003.			
Pin : 793003			

**II PARTICULARS :**

(Cost in Rupees in Lakh)

YEAR	WORKS		WORKS		WORKS		WORKS NOT		
	RECOMMENDED		SANCTIONED		COMPLETED		COMPLETED		
	Number	Estimated Cost	Number	Estimated Cost	Number	Actual Cost	Number	Expenditure incurred	Expenditure to be incurred
2013-14	97	536.49	91	499.49	74	371.04	21	64.23	64.23
2014-15	62	412.19	47	309.38	39	271.88	8	19.25	18.25
<b>Total</b>	<b>159</b>	<b>948.68</b>	<b>138</b>	<b>808.87</b>	<b>113</b>	<b>642.92</b>	<b>29</b>	<b>83.48</b>	<b>82.48</b>

## II. FUNDS RECEIVED AND UTILIZED

(Rs. In Lakh)

YEAR	FUNDS RECEIVED FROM GOI	INTEREST ACCRUED	FUNDS RECEIVED ON DISTRIBUTION	TOTAL FUNDS	FUNDS UTILISED			BALANCE FUNDS
					SC & ST area	Other	Total	
2013-14	500			500	367.68	30	397.68	102.32
2014-15	250			250	291.13	0	291.13	-41.13
<b>TOTAL</b>	<b>750</b>	<b>0</b>		<b>750</b>	<b>658.81</b>	<b>30</b>	<b>688.81</b>	<b>61.19</b>
(a)	Funds received from the Government of India							750
(b)	Amount of interest accrued on the funds							0
(c)	Funds received on distribution							0
(d)	TOTAL (a+b+c)							750
(e)	Total cost of works sanctioned							808.87
(f)	Total Unsanctioned Balance available with the Constituency (d - e)							-58.87
(g)	Actual Expenditure incurred by the implementing Agencies							726.4
(g1)	Amount transferred to other MP's through distribution							0
(g2)	Actual fund utilized (g + g1)							726.4
(h)	Total funds available with the Constituency (d-g2)							23.6
(i)	Funds required to completes the sanctioned works							0
(j)	Savings for Distribution to Successor MPs							
(k)	Number of works inspected by District Authority							
	(a) During the month						20	
	(b) Cumulative						80%	

