

**Monthly Progress Report**  
**Member of Parliament Local Area Development Scheme**  
**(MPLADS)**  
 (Separate Form For Each Sitting/Former Rajya Sabha/Lok Sabha Member)

Reporting as on January , 2014

**I Particulars**

State: Meghalaya  
 Constituency: TURA  
 Nodal District: WEST GARO HILLS  
 Name of the Member of Parliament: K. Agatha Sangma ( Lok Sabha)

**II Physical Performance**

(Cost in Rs. Lakh)

Financial Year	Works Recommended		Works Sanctioned		Works Completed		Works Not Completed		
	Number	Cost	Number	Cost	Number	Expenditure Incurred	Number	Expenditure Incurred	Expenditure to be Incurred
15th LS(2009-10)	89	197.19	89	194.46	89	194.46	0	0.00	0.00
15th LS(2010-11)	114	199.60	114	199.60	107	192.70	7	5.90	1.00
15th LS(2011-12)	325	590.86	323	584.36	214	439.38	109	117.19	34.29
15th LS(2012-13)	153	534.00	143	507.50	51	166.50	92	257.68	83.32
15th LS(2013-14)	108	293.00	72	207.00	0	0.00	72	144.50	62.50
<b>Total</b>	<b>789</b>	<b>1,814.65</b>	<b>741</b>	<b>1,692.92</b>	<b>461</b>	<b>993.04</b>	<b>280</b>	<b>525.26</b>	<b>181.12</b>

**III Funds Received and Utilised**

Financial Year	Funds Received from GOI	Interest Accrued	Funds Received on		Funds Utilised		Balance Funds	Remarks
			Distribution/Unspent Balance/Savings	SC & ST areas	Others			
15th LS(2009-10)	200.00	1.90	0.00	194.46	0.00	7.44		
15th LS(2010-11)	200.00	3.12	0.00	198.60	0.00	4.52		
15th LS(2011-12)	500.00	2.52	37.37	556.57	0.00	-16.68		
15th LS(2012-13)	500.00	0.00	0.00	434.18	0.00	65.82		
15th LS(2013-14)	250.00	0.00	0.00	144.50	0.00	105.50		
<b>Total</b>	<b>1,650.00</b>	<b>7.54</b>	<b>37.37</b>	<b>1,528.31</b>	<b>0.00</b>	<b>166.60</b>		

(Cost in Rs. Lakh)

## Cummulative Summary

(Cost in Rs. Lakh)

(a) Funds received from the Government of India	1,650.00
(b) Amount of interest accrued on the funds	7.54
(c) Funds received on distribution	37.37
(d) TOTAL (a+b+c)	1,694.91
(e) Total cost of works sanctioned	1,692.92
(f) Total unsanctioned balance available with the constituency (d-e)	1.99
(g) Actual expenditure incurred by implementing agency	1,528.31
(h) Total unspent balance available with the constituency (d-g)	166.60
(i) Funds required to complete the sanctioned works	0.00

## IV Physical and Financial details of works in SCHEDULED CASTE areas

(Cost in Rs. Lakh)

Financial Year	Works Recommended		Works Sanctioned		Works Completed	
	Number	Cost	Number	Cost	Number	Cost
15th LS(2009-10)	0	0.00	0	0.00	0	0.00
15th LS(2010-11)	0	0.00	0	0.00	0	0.00
15th LS(2011-12)	0	0.00	0	0.00	0	0.00
15th LS(2012-13)	0	0.00	0	0.00	0	0.00
15th LS(2013-14)	0	0.00	0	0.00	0	0.00
<b>TOTAL</b>	<b>0</b>	<b>0.00</b>	<b>0</b>	<b>0.00</b>	<b>0</b>	<b>0.00</b>

## V Physical and Financial details of works in SCHEDULED TRIBE areas

(Cost in Rs. Lakh)

Financial Year	Works Recommended		Works Sanctioned		Works Completed	
	Number	Cost	Number	Cost	Number	Cost
15th LS(2009-10)	89	197.19	89	194.46	89	194.46
15th LS(2010-11)	114	199.60	114	199.60	107	192.70
15th LS(2011-12)	325	590.86	323	584.36	214	439.38
15th LS(2012-13)	153	534.00	143	507.50	51	166.50
15th LS(2013-14)	108	293.00	72	207.00	0	0.00
<b>TOTAL</b>	<b>789</b>	<b>1,814.65</b>	<b>741</b>	<b>1,692.92</b>	<b>461</b>	<b>993.04</b>


Bank Account No : 30929831744

Branch Code and Name : SBI 0198

Seal

Place: TURA

Dated: 31-01-2014



*(PRAVIN BAKSHI)*  
 Signature of the District Authority  
 Name in Capital Letters  
 Designation Deputy Commissioner,  
 West Garo Hills, Tura.

Copy to Shri/Smt K. Agatha Sangma Member of Parliament ( Lok Sabha)

**Note:** (i) The District Authority of the Nodal District is Required to furnish a consolidated report including the information pertaining to other districts falling in the constituency where transferred for MPLADS work execution on recommendation of the MP.

(ii) Sanctioned amount is the cost of schemes only for which financial sanctions have been issued after finalizing plans and estimates. Cost of schemes which have got only administrative approval, and not financial sanctions, should not be reported.